

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
2021 HFEP								
1	Bo. Obrero Health Center	Manila	5,000,000	4,242,514.97		3%	MMCD	Ongoing Construction (Site Clearing)
2	San Juan Medical Center	San Juan City	10,000,000				MMCD	For Re-Bid
3	Bureau of Corrections' Dialysis Center	Muntinlupa	20,000,000				BuCor	MOA with End-user
2020 PROJECTS								
1	Construction of Temporary Treatment and Monitoring Facilities	Quezon City	10,000,000	9,973,926.78		5%	LGU	MOA with End-user (On-going Construction)
2	Construction of Temporary Treatment and Monitoring Facilities	Marikina City	10,000,000				LGU	MOA with End-user
2019 HFEP								
1	AA Zapa Health Center	Caloocan City	4,000,000	3,784,085.55	3,751,566.20	45%	MMCHD	Ongoing Construction
2	Mayor Moises R. Flores Memorial Health Center	Municipality of Pateros		7,644,459.89		79%	LGU	Ongoing Construction
3	Mayor Delfin C. Salonga Health Center	Municipality of Pateros	13,000,000	12,984,173.08		51%	LGU	Ongoing Construction
4	North Fairview Health Center	Quezon City	1,000,000	924,562.32	924,559.16	80%	MMCHD	On-going Construction
5	San Isidro Galas Health Center	Quezon City	1,500,000	1,409,056.59	1,408,758.24	100%	MMCHD	Completed and Turned-over
6	Krus na Ligas Health Center	Quezon City	1,500,000	1,441,048.31	1,439,523.33	100%	MMCHD	Completed
7	Justice Jose Abad Santos General Hospital	City of Manila	10,000,000	2,994,978.21	2,994,977.72	88%	MMCHD	On-going Construction
8	Tibagan Health Center and Laboratory (Main)	San Juan City	2,700,000	2,527,407.25	2,527,405.64	57%	MMCHD	On-going Construction
9	Sto. Niño Health Center	Parañaque City	4,000,000	3,564,337.43		100%	MMCHD	Completed and Turned-over
10	San Martin De Porres Health Center	Parañaque City	2,500,000	2,417,568.02	2,417,566.47	100%	MMCHD	Completed
11	Merville Health Center	Parañaque City	2,500,000	2,345,048.04		78%	MMCHD	Suspended dated Sept 3, 2021
12	M. Dela Cruz Health Center	Pasay City	5,000,000	3,124,526.95			MMCHD	For mobilization
13	San Isidro Health Center	Pasay City	5,000,000	4,029,272.76			MMCHD	For mobilization
2018 HFEP								
1	Tanza Pabahay Health Center	Navotas City	7,000,000.00	6,756,045.12	6,999,719.61	100%	DPWH	Approved MOA with DPWH (Completed)

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
2	Valenzuela City Emergency Hospital	Valenzuela City	13,000,000.00	12,646,531.30		100%	DPWH	Approved MOA with DPWH (Completed)
3	Ligid Super Health Center	Taguig City	9,704,000.00	9,335,835.08		100%	DPWH	Approved MOA with DPWH (Completed)
4	South Signal Super Health Center	Taguig City	12,500,000.00	12,490,310.98		70%	LGU	Ongoing Construction
5	Upper Bicutan Super Health Center	Taguig City	10,500,000.00	10,489,998.81		80%	LGU	Ongoing Construction
6	Eulogio Rodriguez Health Center	Quezon City	9,000,000.00	8,587,185.09		100%	DPWH	Approved MOA with DPWH (Completed)
7	Wenceslao Dela Paz Health Center	Quezon City	5,000,000.00	4,726,133.15		100%	DPWH	Approved MOA with DPWH (Completed)
8	Melchora Aquino Health Center	Quezon City	3,000,000.00	2,895,367.55		100%	DPWH	Approved MOA with DPWH (Completed)
9	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00	47,760,861.00	49,499,186.90	100%	DPWH	Approved MOA with DPWH (Completed)
10	Arsenio H. Lacson Health Center	City of Manila	2,800,000.00	2,601,047.01	2,598,984.39	100%	DPWH	Approved MOA with DPWH (Completed)
11	Ospital ng Maynila Medical Center	City of Manila	3,000,000.00	2,792,803.59		100%	DPWH	Approved MOA with DPWH (Completed)
12	San Isidro Health Center	Makati City	2,880,000.00	2,822,690.82		100%	DPWH	Approved MOA with DPWH (Completed)
13	Lakeview Health Center	Muntinlupa City	9,704,000.00	9,641,294.24		100%	LGU	Approved MOA with DPWH (Completed as per scope of work)
14	Poblacion Health Center	Muntinlupa City	9,704,000.00					Modification not approved. For reversion.
15	Putatan Health Center and Lying in Clinic (Main)	Muntinlupa City	1,000,000.00	930,018.35		100%	DPWH	Approved MOA with DPWH (Completed)
16	Don Bosco Health Center	Parañaque City	7,000,000.00	6,860,328.52		100%	DPWH	Approved MOA with DPWH (Completed)
17	San Antonio Health Center and Lying in Clinic	Parañaque City	4,000,000.00	2,878,202.83	3,121,935.68	100%	DPWH	Approved MOA with DPWH (Completed)
18	Masville Satellite Center (BHS)	Parañaque City	2,000,000.00	1,959,967.09	1,887,322.77	100%	DPWH	Approved MOA with DPWH (Completed)
19	Sampaloc Satellite Center (BHS)	Parañaque City	2,000,000.00				DPWH	Approved MOA with DPWH (For Reversion)
20	Zapote Health Center	Las Piñas City	7,000,000.00	6,509,899.53		100%	DPWH	Approved MOA with DPWH (Completed)
2017 HFEP								

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
1	Batasan Hills Super Health Center	Quezon City	5,600,000.00	5,293,380.19		100%	DPWH-NCR QC1st DEO	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
2	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,442,403.16	1,442,295.83	100%	DPWH-NCR QC2nd DEO	Approved MOA with DPWH-NCR, QC2DEO (Completed)
3	Piñahan Health Center	Quezon City	1,500,000.00	1,444,411.24	1,444,029.64	100%	DPWH-NCR QC2nd DEO	Approved MOA with DPWH-NCR, QC2DEO (Completed)
4	San Vicente Health Center	Quezon City	1,500,000.00	1,443,939.45	1,486,752.95	100%	DPWH-NCR QC2nd DEO	Approved MOA with DPWH-NCR, QC2DEO (Completed)
5	Bagong Lipunan Health Center	Navotas City	2,312,000.00	2,219,744.22	2,308,230.48	100%	DPWH-NCR MNDEO	Approved MOA with DPWH-NCR, MNDEO (Completed)
6	Kaunlaran Village Health Center	Navotas City	2,312,000.00	2,286,039.37	2,294,896.46	100%	DPWH-NCR MNDEO	Approved MOA with DPWH-NCR, MNDEO
7	North Bay Boulevard North Health Center	Navotas City	2,312,000.00	2,229,050.40	2,304,869.79	100%	DPWH-NCR MNDEO	Approved MOA with DPWH-NCR, MNDEO (Completed)
8	Quintin de Borja Health Center	Pateros, Mun. of	2,500,000.00	2,412,805.27		100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
9	IVC (Olandes) Health Center	Marikina City	9,700,000.00	9,206,530.52		95%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO Partially Completed
10	Malanday Health Center	Marikina City	9,700,000.00	9,309,923.83	9,206,530.52	100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO
11	Satellite Treatment Hub for People Living with HIV	Marikina City	3,000,000.00					For reversion
12	Velasquez Health Center	City of Manila	6,000,000.00	5,751,558.41	5,751,547.58	100%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (Completed)
13	Patricia Health Center	City of Manila	5,000,000.00	4,778,460.00		24%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (For Termination)
14	D. Belmonte Health Center	City of Manila	1,700,000.00	1,630,183.60	1,630,183.60	100%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (Completed)
15	M. Earnshaw Health Center	City of Manila	500,000.00	481,864.32		100%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (Completed)



Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
16	San Diego Health Center	City of Manila	3,500,000.00	3,352,430.94	3,352,408.93	100%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (Completed)
17	San Andres Health Center	City of Manila	2,312,000.00	2,149,386.24	1,920,588.74	100%	DPWH-NCR SMDEO	Approved MOA with DPWH-NCR, SMDEO (Completed)
18	Gat Andres Bonifacio Memorial Hospital	City of Manila	14,000,000.00	13,299,487.97	13,299,483.69	100%	DPWH-NCR NMDEO	Approved MOA with DPWH-NCR, NMDEO (Completed)
19	Bangkal Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,949,580.62	1,458,033.19	100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
20	Carmona Health Center	Makati City	2,312,000.00	2,254,822.46		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
21	La Paz Health Center	Makati City	2,312,000.00	2,242,035.31	1,723,778.71	100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
22	Pio Health Center	Makati City	2,312,000.00	2,242,035.31		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
23	Singkamas Health Center	Makati City	1,000,000.00	992,100.93		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
24	Tejeros Health Center	Makati City	2,000,000.00	1,755,423.18	1,714,622.25	100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
25	Valenzuela Health Center	Makati City	3,000,000.00	2,925,147.61	2,747,280.60	100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
26	East Rembo Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,813,826.50		100%	LGU	Approved MOA with LGU (Partially Completed)
27	Guadalupe Nuevo Health Center and Lying-in-Clinic	Makati City	4,000,000.00	3,935,659.59		100%	LGU	Approved MOA with LGU (Partially Completed)
28	Guadalupe Viejo Health Center	Makati City	2,312,000.00	1,967,604.63		100%	LGU	Approved MOA with LGU (Partially Completed)
29	Putatan 3 Health Center (Upper Putatan)	Muntinlupa City	9,704,000.00				DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (For Reversion)
30	La Huerta Health Center	Parañaque City	2,312,000.00				DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
31	San Dionisio Health Center	Parañaque City	2,312,000.00	2,186,481.15		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
32	San Isidro Health Center	Parañaque City	2,312,000.00					Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
33	Tambo Health Center and Lying-in-Clinic	Parañaque City	2,312,000.00	2,186,624.24	1,799,022.22	100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
34	MIA Health Center	Pasay City	19,408,000.00	18,258,576.02	19,310,532.16	100%	DPWH-NCR SMDEO	Approved MOA with DPWH-NCR, SMDEO (Completed)
35	Pasay City General Hospital	Pasay City	6,000,000.00				LGU	Approved MOA with LGU (For Reversion)
36	CAA-C Health Center	Las Piñas City	2,000,000.00	1,905,510.04	1,959,990.51	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
37	Manuyo Uno Health Center	Las Piñas City	2,000,000.00	1,899,007.21	1,930,349.96	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
38	Moonwalk (Talon Singko) Health Center	Las Piñas City	5,000,000.00	4,653,801.55		17%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Suspended)
39	Pamplona Uno Health Center	Las Piñas City	2,000,000.00	1,907,919.63	1,959,990.61	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
40	Ilaya Health Center	Las Piñas City	3,000,000.00	2,870,016.12		100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
41	Bernabe Health Center	Las Piñas City	2,000,000.00	1,897,925.05		100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
42	CAA-D Health Center	Las Piñas City	2,000,000.00	1,875,478.15		60%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
43	Urbanville Health Center	Las Piñas City	3,000,000.00	2,828,758.12		75%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Ongoing)
44	Basa (Zapote) Health Center	Las Piñas City	3,000,000.00	2,869,031.97	2,915,845.19	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
45	Talon IV Health Center	Las Piñas City	3,000,000.00	2,862,066.58			DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (For Reversion)
46	Valenzuela City Emergency Hospital	Valenzuela City	20,000,000.00	19,500,598.25	19,499,928.84	100%	DPWH-NCR MM3rd DEO	Approved MOA with DPWH-NCR, MM3rdDEO (Completed)
47	San Antonio Health Center	Quezon City	3,000,000.00				DPWH-NCR QC1st DEO	Approved MOA with DPWH-NCR, QC1stDEO (For Reversion)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
48	Project 7 Health Center	Quezon City	1,500,000.00	1,447,722.78		100%	DPWH-NCR QC1st DEO	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
49	La Loma Health Center	Quezon City	1,500,000.00	1,447,723.44		100%	DPWH-NCR QC1st DEO	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
50	Bagbag Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
51	Kaligayahan Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
52	Greater Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
53	Nagkaisang Nayon Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
54	San Bartolome Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
55	North Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
56	Pasong Putik Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
57	Sta. Lucia Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
58	Sta. Monica Barangay Health Station	Quezon City	1,200,000.00	1,182,060.00		100%	DPWH-NCR, QC1stDEO	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
59	Baritan Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
60	Bayan-Bayanan Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
61	Concepcion Health Center	Malabon City	2,000,000.00	1,930,248.45	1,999,860.06	100%	DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (Completed)
62	Dampalit Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO
63	Catmon Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
64	Longos Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
65	Flores Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO
66	Tinajeros Health Center	Malabon City	2,000,000.00	1,920,428.33	1,920,305.87	100%	DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (Completed)

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
67	San Agustin Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
68	Maysilo Health Center	Malabon City	2,000,000.00				DPWH-NCR MN DEO	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
69	Barangay Pinagsama Health Center	Taguig City	9,700,000.00				LGU	Approved MOA with LGU (For Reversion)
70	Barangay Bagong Tanyag Health Center	Taguig City	9,700,000.00				LGU	Approved MOA with LGU (For Reversion)
71	Concepcion Uno Health Center	Marikina City	2,000,000.00	1,918,144.02	1,918,405.36	100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
72	Nangka Health Center	Marikina City	1,500,000.00	1,439,217.76	1,359,417.10	100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
73	Parang Health Center	Marikina City	2,000,000.00	1,917,696.25		100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
74	Fortune Health Center	Marikina City	2,000,000.00	1,919,148.20			DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (For Reversion)
75	Marikina Heights Health Center	Marikina City	2,000,000.00	1,918,791.51		100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
76	Concepcion Dos Health Center	Marikina City	1,500,000.00	1,439,087.56	1,359,280.73	100%	DPWH-NCR MM1st DEO	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
77	Southville 3 Health Center, Barangay Poblacion	Muntinlupa City	3,500,000.00	3,356,935.88		100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
78	Bagong Silang Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,431,124.26	1,469,999.82	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
79	Sucat Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,430,671.31	1,469,999.99	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
80	Victoria Homes Health Center, Barangay Tunasan	Muntinlupa City	1,500,000.00	1,395,514.13	1,469,395.86	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
81	Bruger Health Center, Barangay Putatan	Muntinlupa City	1,500,000.00	1,424,342.24	1,379,623.26	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
82	Bayanan Health Center (Main)	Muntinlupa City	2,000,000.00	1,898,698.33	1,783,885.94	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
83	Bayanan Health Center (Annex)	Muntinlupa City	500,000.00	479,677.85	489,999.99	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed with approved variation order)

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
84	Alabang Health Center	Muntinlupa City	3,500,000.00				DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (For Reevrsion)
85	Buli Health Center	Muntinlupa City	1,000,000.00	954,374.11	979,998.01	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
86	Putatan Health Center	Muntinlupa City	2,500,000.00	2,381,248.49	2,450,000.00	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
87	Sitio Sto. Niño Health Center, San Dionisio	Parañaque City	5,000,000.00				DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
88	Sitio Fatima Health Center, San Isidro	Parañaque City	5,000,000.00	4,825,491.29		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
89	Tramo 1 Health Center, San Dionisio	Parañaque City	5,000,000.00				DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
90	Libjo Health Center, Sto. Niño	Parañaque City	5,000,000.00	4,825,545.81		100%	DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
91	Seaside Health Center, Tambo	Parañaque City	5,000,000.00				DPWH-NCR MM2nd DEO	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
92	Daniel Fajardo Health Center	Las Piñas City	3,000,000.00	2,820,796.28	2,999,982.57	100%	DPWH-NCR LP-M DEO	Approved MOA with DPWH-NCR, LPMDEO (Completed)
2016 HFEP								
1	Tondo Foreshore RH and LIC	City of Manila	15,000,000.00	14,694,070.42		100%	DPWH	Completed
2	Baesa Health Center	Quezon City	9,704,000.00	8,986,000.08			DPWH	For reversion
3	Pedro Cruz Health Center	San Juan City	5,760,000.00	5,469,760.86		100%	DPWH	Completed
4	San Isidro Satellite Center	Parañaque City	7,000,000.00	6,755,902.05		100%	DPWH	Completed
5	Marcelo Green Health Center	Parañaque City	3,000,000.00	2,894,953.13		100%	DPWH	Completed
6	Sun Valley Health Center	Parañaque City	13,000,000.00	12,747,988.17		100%	DPWH	Completed
7	Don Bosco Health Center	Parañaque City	3,000,000.00	2,925,300.02			DPWH	For mutual termination
8	Amparo Health Center	Caloocan City	2,880,000.00	2,747,175.80		100%	DPWH-NCR, MM3DEO	Completed
9	Bagbaguin Health Center	Caloocan City	8,200,000.00	7,925,156.91		100%	DPWH-NCR, MM3DEO	Completed
10	Bagumbong-Dulo Health Center	Caloocan City	9,704,000.00	9,462,248.02		100%	DPWH-NCR, MM3DEO	Completed

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
11	Camarin 174 Health Center and Lying-in-Clinic	Caloocan City	8,200,000.00	7,905,971.05		100%	DPWH-NCR, MM3DEO	Completed
12	Barangay 118/120 Health Center	Caloocan City	1,464,000.00	1,404,960.96		100%	DPWH-NCR, MM3DEO	Completed
13	Barangay 12 Health Center	Caloocan City	5,800,000.00	5,591,905.50		100%	DPWH-NCR, MM3DEO	Completed
14	Bo. San Jose Health Center	Caloocan City	2,500,000.00	2,411,027.85		100%	DPWH-NCR, MM3DEO	Completed
15	Julian Felipe Health Center	Caloocan City	6,200,000.00	5,909,939.93		100%	DPWH-NCR, MM3DEO	Completed
16	Baritan Health Center	Malabon City	2,880,000.00	2,756,938.38	2,756,870.57	100%	DPWH-NCR, MNDEO	Completed
17	Catmon Health Center	Malabon City	2,880,000.00	2,763,152.46	2,762,675.71	100%	DPWH-NCR, MNDEO	Completed
18	Concepcion Health Center Phase I	Malabon City	2,880,000.00	2,776,755.87	2,776,722.65	100%	DPWH-NCR, MNDEO	Completed
19	Hulong Duhat Health Center	Malabon City	2,880,000.00	2,425,985.53	2,424,866.75	100%	DPWH-NCR, MNDEO	Completed
20	Ibaba Health Center	Malabon City	2,880,000.00	1,230,298.70	1,230,114.93	100%	DPWH-NCR, MNDEO	Completed
21	Longos Health Center	Malabon City	2,880,000.00	2,542,647.68	2,538,981.44	100%	DPWH-NCR, MNDEO	Completed
22	Muzon Health Center	Malabon City	2,880,000.00	2,738,394.68	2,738,149.09	100%	DPWH-NCR, MNDEO	Completed
23	Niugan Health Center	Malabon City	5,760,000.00	5,553,040.35	5,727,955.99	100%	DPWH-NCR, MNDEO	Completed
24	Panghulo Health Center	Malabon City	5,760,000.00	5,537,784.00	5,536,080.17	100%	DPWH-NCR, MNDEO	Completed
25	Potrero Health Center	Malabon City	1,500,000.00	1,448,872.64	1,448,742.78	100%	DPWH-NCR, MNDEO	Completed
26	San Agustin Health Center	Malabon City	2,880,000.00	2,063,903.92	2,063,580.73	100%	DPWH-NCR, MNDEO	Completed
27	Santolan Health Center	Malabon City	5,760,000.00	5,521,479.14	5,521,036.01	100%	DPWH-NCR, MNDEO	Completed
28	Tañong Health Center	Malabon City	5,760,000.00	5,509,502.67	5,508,330.38	100%	DPWH-NCR, MNDEO	Completed
29	Tonsuya Health Center	Malabon City	2,880,000.00	2,778,795.40	2,778,711.34	100%	DPWH-NCR, MNDEO	Completed
30	Tugatog Health Center	Malabon City	2,880,000.00	2,771,025.53	2,770,569.66	100%	DPWH-NCR, MNDEO	Completed
31	Dampalit Health Center	Malabon City	2,880,000.00	2,776,112.29	2,775,858.02	100%	DPWH-NCR, MNDEO	Completed
32	Bagong Lipunan Health Center	Navotas City	5,760,000.00	5,632,729.50		100%	MMCHD	Completed
33	San Roque Health Center	Navotas City	2,880,000.00	1,326,591.82		100%	MMCHD	Completed

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
34	Tangos Health Center	Navotas City	2,880,000.00	1,385,110.51		100%	MMCHD	Completed
35	Tumana Health Center	Navotas City	2,880,000.00	860,282.81		100%	MMCHD	Completed
36	Navotas Emergency and L-i-C	Navotas City	2,880,000.00	2,880,000.00			Approved MOA with DPWH	Reverted
37	Tanza L-i-C	Navotas City	7,460,000.00	7,126,576.30	7,126,576.30	100%	MMCHD	Completed
38	Ugong Health Center	Valenzuela City	2,000,000.00	1,906,697.85		100%	DPWH-NCR, MM3DEO	Completed
39	Gen. T. de Leon 2 Health Center	Valenzuela City	2,000,000.00	1,926,303.63		100%	DPWH-NCR, MM3DEO	Completed
40	Serrano Health Center	Valenzuela City	3,400,000.00	3,314,220.00		100%	DPWH-NCR, MM3DEO	Completed
41	Masikap Health Center	Municipality of Pateros	5,000,000.00	4,825,719.63		100%	DPWH-NCR, MM1DEO	Completed
42	Sto. Niño Health Center	Marikina City	9,704,000.00	8,496,581.76	9,346,173.30	100%	DPWH-NCR, MM1DEO	Completed
43	J. dela Peña Health Center	Marikina City	9,704,000.00	9,487,439.10	9,393,973.39	100%	DPWH-NCR, MM1DEO	Completed
44	Sta. Elena Health Center	Marikina City	3,436,000.00	n/a			DPWH-NCR, MM1DEO	Reverted (No site available)
45	Tumana Health Center	Marikina City	3,000,000.00	2,910,233.57		100%	DPWH-NCR, MM1DEO	Completed
46	E. Rodriguez Health Center	Quezon City	1,000,000.00	819,707.47		100%	MMCHD	Completed
47	Escopa Health Center	Quezon City	2,880,000.00	836,420.62		100%	MMCHD	Completed
48	Payatas A Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
49	Payatas B Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
50	Bagong Silangan Health Center	Quezon City	3,000,000.00	2,881,027.89		100%	DPWH-NCR, QC1DEO	Completed
51	Doña Nicasia Health Center	Quezon City	3,000,000.00	2,850,773.48		100%	DPWH-NCR, QC1DEO	Completed
52	Lupang Pangako Health Center	Quezon City	3,000,000.00	2,881,069.96		100%	DPWH-NCR, QC1DEO	Completed
53	Talipapa Health Center	Quezon City	9,704,000.00	9,172,691.75		100%	DPWH-NCR, QC1DEO	Completed
54	Libis Health Center	Quezon City	2,000,000.00	1,940,275.25		100%	DPWH-NCR, QC2DEO	Completed
55	Ermin Garcia Health Center	Quezon City	1,500,000.00	1,459,651.52		100%	DPWH-NCR, QC2DEO	Completed
56	Pansol Health Center	Quezon City	1,500,000.00	1,459,545.37		100%	DPWH-NCR, QC2DEO	Completed
57	Murphy Super Health Center	Quezon City	3,000,000.00	2,880,850.00		100%	DPWH-NCR, QC2DEO	Completed
58	Old Balara Health Center	Quezon City	2,000,000.00	1,943,210.48		100%	DPWH-NCR, QC2DEO	Completed
59	Project 4 Health Center	Quezon City	2,000,000.00	1,940,370.95		100%	DPWH-NCR, QC2DEO	Completed
60	Socorro Health Center	Quezon City	8,000,000.00	7,772,263.25		100%	DPWH-NCR, QC2DEO	Completed
61	Tuktukan Health Center	Taguig City	9,704,000.00	8,207,024.21	9,025,895.28	100%	DPWH-NCR, MM1DEO	Completed

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
62	San Miguel Health Center Phase I	Taguig City	5,000,000.00	n/a			DPWH-NCR, MM1DEO	Reverted (No site available)
63	Mariano F. Jhocson Health Center	City of Manila	500,000.00	n/a			MOA with LGU	Reverted
64	Dimasalang Health Center	City of Manila	6,500,000.00	6,201,821.40		100%	DPWH-NCR, NMDEO	Completed
65	V. L. Fugoso Health Center	City of Manila	3,236,000.00	3,103,656.86		100%	DPWH-NCR, NMDEO	Completed
66	Esperanza Health Center and Lying-in-Clinic	City of Manila	5,760,000.00	5,644,646.45		100%	DPWH-NCR, NMDEO	Completed
67	Bacood Health Center	City of Manila	9,704,000.00	9,507,497.86		100%	DPWH-NCR, NMDEO	Completed
68	J. Fabella RHU	City of Manila	9,704,000.00	8,658,390.36		100%	DPWH-NCR, SMDEO	Completed (Phase I)
69	M.C. Icasiano Health Center	City of Manila	9,704,000.00	8,904,523.13		100%	DPWH-NCR, SMDEO	Completed as per scope of work
70	Kahilum Health Center	City of Manila	12,704,000.00	11,691,858.30		100%	DPWH-NCR, SMDEO	Completed
71	San Jose Health Center	Mandaluyon g City	2,100,000.00	2,036,343.46		100%	MMCHD	Completed
72	Zaniga Health Center	Mandaluyon g City	2,400,000.00	2,373,770.60		100%	MMCHD	Completed
73	Mauway Health Center	Mandaluyon g City	2,969,000.00	2,949,885.02		100%	MMCHD	Completed
74	Vergara Health Center	Mandaluyon g City	2,000,000.00	1,982,240.63		100%	MMCHD	Completed
75	Batis Health Center	San Juan City	2,000,000.00	1,899,163.92		100%	DPWH-NCR, MM1DEO	Completed
76	Tunasan (Laguerta) Health Center	Muntinlupa City	9,704,000.00	9,703,998.83		100%	MMCHD	Completed
77	New Cupang Health Center	Muntinlupa City	9,704,000.00	9,680,989.73		100%	MMCHD	Completed
78	Sitio Sto. Niño Health Center	Muntinlupa City	1,500,000.00	n/a			MMCHD	Reverted
79	La Huerta HC	Parañaque City	1,500,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
80	San Isidro Main HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
81	San Dionosio HC (3-in-1)	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
82	Sto Niño HC	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
83	Don Galo HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
84	Moonwalk Health Center	Parañaque City	3,000,000.00	2,894,909.07		100%	DPWH-NCR, MM2DEO	Completed
85	Doña Martha Health Center and Lying-in-Clinic	Pasay City	14,500,000.00	13,370,241.65		100%	DPWH-NCR, SMDEO	Completed
86	Ventanilla Health Center	Pasay City	24,804,000.00	22,733,010.45		100%	DPWH-NCR, SMDEO	Completed as per scope of work
87	Taguig General Hospital	Taguig City	#####	144,025,563.78		100%	DPWH-NCR	Completed
88	Taguig-Pateros District Hospital	Taguig City	25,000,000.00	24,256,117.98	24,253,117.98	100%	DPWH-NCR, MM1DEO	Completed
89	Rosario Maclang Bautista General Hospital	Quezon City	100,000,000.00	99,698,887.39		100%	MOA with LGU	Completed MOA with LGU



Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
90	Quezon City General Hospital	Quezon City	20,000,000.00	18,611,283.69		100%	DPWH-NCR, QC1DEO	Completed
91	Ospital ng Sampaloc	City of Manila	10,000,000.00	9,864,526.25		100%	MOA with LGU	Completed MOA with LGU
92	Ospital ng Tondo	City of Manila	15,000,000.00	14,477,341.86		100%	DPWH-NCR, NMDEO	Completed
93	Sta. Ana Hospital	City of Manila	15,000,000.00	14,040,775.95		100%	DPWH-NCR, SMDEO	Completed
Other								
1	Tañong Health Center	Marikina City	4,500,000.00	4,497,180.31		100%	LGU	MOA with LGU Completed
2	Napindan Super Health Center	Taguig City	5,900,000.00	4,920,089.70		100%	MMCHD	Completed
3	Barangka Ibaba at Itaas Health Center	Mandaluyong City	500,000.00	363,222.65		100%	MMCHD	Completed
4	Barangka Ilaya Health Center	Mandaluyong City	602,250.00	507,673.43		100%	MMCHD	Completed
5	Block 38 (Welfareville) Health	Mandaluyong City	1,586,150.79	1,222,890.20		100%	MMCHD	Completed
6	Block 37 (Welfareville) Health	Mandaluyong City	1,000,000.00	785,251.18		100%	MMCHD	Completed
7	Highway Hills Health Center	Mandaluyong City	1,000,000.00	775,935.22		100%	MMCHD	Completed
8	Ma. Clara Health Center	Mandaluyong City	500,000.00	400,086.40		100%	MMCHD	Completed
9	Makabayan Health Center	Mandaluyong City	279,250.00	191,807.00		100%	MMCHD	Completed
10	Malamig Health Center	Mandaluyong City	1,000,000.00	765,358.16		100%	MMCHD	Completed
11	Pag-Asa Health Center	Mandaluyong City	500,000.00	447,774.74		100%	MMCHD	Completed
12	People's Health Center	Mandaluyong City	750,000.00	674,314.76		100%	MMCHD	Completed
13	Plainview Health Center	Mandaluyong City	500,000.00	352,227.40		100%	MMCHD	Completed
14	Saniboy Health Center	Mandaluyong City	600,000.00	503,877.36		100%	MMCHD	Completed
15	Welfareville (Main) Health Center	Mandaluyong City	500,000.00	351,767.36		100%	MMCHD	Completed
16	San Perfecto Health Center	San Juan City	1,300,000.00	1,289,536.82		100%	MMCHD	Completed
17	Pamplona Dos Health Center	Las Piñas City	3,000,000.00	2,737,698.22	2,999,996.81	100%	DPWH-NCR LP-M DEO	Completed
18	Pilar Health Center	Las Piñas City	3,000,000.00	2,766,509.10	2,999,995.75	100%	DPWH-NCR LP-M DEO	MOA with DPWH-NCR, LP-MDEO; Completed
19	Pulang Lupa Dos Health Center	Las Piñas City	3,000,000.00	2,889,999.96		100%	DPWH-NCR LP-M DEO	Completed
20	Talon Dos (BF Carnival) Health	Las Piñas City	3,000,000.00	2,785,698.11		100%	DPWH-NCR LP-M DEO	Completed
Other								
1	Palomar Health Center	City of Manila	10,000,000.00	9,433,936.98	9,433,936.98	100%	MMCHD	Completed
2	Bo. Fugoso Health Center	City of Manila	7,500,000.00	7,265,767.51	7,265,767.51	100%	MMCHD	Completed
3	Bagong Silang HC	Mandaluyong City	300,000.00	298,825.09		100%	MMCHD	Completed
4	Zaniga HC	Mandaluyong City	2,000,000.00	1,941,450.62		100%	MMCHD	Completed
5	Baclaran HC	Parañaque City	500,000.00	431,809.60		100%	MMCHD	Completed
6	Sto. Niño HC	Parañaque City	400,000.00	349,087.78		100%	MMCHD	Completed
7	BF Homes HC	Parañaque City	2,500,000.00	706,447.71		100%	MMCHD	Completed
8	Merville HC	Parañaque City	2,500,000.00	906,428.81		100%	MMCHD	Completed
9	San Martin de Porres HC	Parañaque City	2,500,000.00	2,449,921.24		100%	MMCHD	Completed



Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 3rd Quarter CY 2021 (Health Facilities Enhancement Program) as of September 25, 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					% of Completion	Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost					
			Original	Contract Amount	Revised			
A	B	C	D			I		P
10	Bagong Tanyag HC	Taguig City	345,000.00	300,331.83		100%	MMCHD	Completed
11	South Daang Hari HC	Taguig City	345,000.00	302,714.41		100%	MMCHD	Completed


Submitted by:


MARIA TERESA B. RIVERA, MD
Medical Officer IV

Recommending Approval:


ALELI ANNIE GRACE P. SUDIACAL, MD, MPH
Director III

Approved by:


GLORIA J. BALBOA, MD, MPH, MHA, CEO VI, CESO III
Director IV