

Metro Manila Center for Health Development
STATUS OF INFRASTRUCTURE PROJECTS
For 4th Quarter CY 2022 (Health Facilities Enhancement Program) as of December 29, 2022

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|------------------------------------|---|----------------|---------------|--------------------|---------|------------------------------|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| 2022 HFEP | | | | | | | | |
| Local Government of Caloocan City | Bagong Silang Phase 7 Health Center | Caloocan City | 5,000,000.00 | | | | | > For Bidding > with notarized MOA |
| Local Government of Caloocan City | Bagong Silang Phase 8 Health Center | Caloocan City | 5,000,000.00 | | | | | > For Bidding > with notarized MOA |
| Local Government of Caloocan City | Bagumbong Dulo Health Center | Caloocan City | 3,000,000.00 | | | | | > For Bidding > with notarized MOA |
| MMCHD | A. A. Zapa Health Center | Caloocan City | 5,000,000.00 | 4,686,698.79 | | Golden 3T Construction Corp. | | > Obligated > For issuance of NTP |
| Local Government of Las Pinas City | CAA-D Health Center | Las Piñas City | 4,000,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | E. Aldana Health Center | Las Piñas City | 5,000,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Pulang Lupa I Health Center* | Las Piñas City | 1,500,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Zapote Health Center* | Las Piñas City | 1,500,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Almanza I Health Center and Social Hygeine Clinic* | Las Piñas City | 2,500,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Talon I Health Center | Las Piñas City | 5,000,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Talon V Health Center | Las Piñas City | 4,000,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Las Pinas City | Urbanville Health Center | Las Piñas City | 10,000,000.00 | | | | | > For Bidding > with notarized MOA > Awaiting funds transfer |
| Local Government of Marikina | Balubad Health Center and Lying-in Clinic | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Barangka Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Fortune Health Center | Marikina City | 5,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Marikina Heights Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Parang Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | San Roque Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Sto. Niño Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| Local Government of Marikina | Tañong Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |

Metro Manila Center for Health Development
STATUS OF INFRASTRUCTURE PROJECTS
 For 4th Quarter CY 2022 (Health Facilities Enhancement Program) as of December 29, 2022

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | Remarks | |
|-----------------------------------|---|-----------------|---------------|--------------------|---------|--|---------|---|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | | % of Completion |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| Local Government of Marikina | Tumana Health Center | Marikina City | 3,000,000.00 | | | | | > For issuance of NTP > with notarized MOA |
| MMCHD | Putatan Lying In Clinic | Muntinlupa City | 2,500,000.00 | 2,198,409.84 | | Ayzariz Corporation | | > Obligated > For issuance of NTP |
| MMCHD | San Antonio Health Center | Parañaque City | 15,200,000.00 | | | | | > To be entered into a Memorandum of Agreement with the LGU |
| MMCHD | La Huerta Health Center | Parañaque City | 10,000,000.00 | | | | | > To be entered into a Memorandum of Agreement with the LGU |
| Local Government of Paranaque | Libjo Health Center | Parañaque City | 2,500,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements > with notarized MOA |
| Local Government of Paranaque | Marcelo Green Health Center | Parañaque City | 4,200,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements > with notarized MOA |
| Local Government of Paranaque | Baclaran Super Health Center | Parañaque City | 23,000,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements > with notarized MOA |
| Local Government of Paranaque | Vitalezh Health Center | Parañaque City | 6,000,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements > with notarized MOA |
| MMCHD | Doña Nena Health Storage/Warehouse and Central Pharmacy | Pasay City | | | | | | cancelled modification; original HCs (GAA 2022) to be retained |
| MMCHD | Leveriza Health Center | Pasay City | 5,000,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| MMCHD | San Roque Health Center | Pasay City | 5,000,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| MMCHD | Doña Nena Health Center | Pasay City | 5,000,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| Local Government of Pateros | Mayor Juan R. Sanchez Health Center | Pateros | 2,000,000.00 | 2,364,983.21 | | CLM Genaral Contractor and Services Inc. | 5% | MOA with End-user > For Procurement |
| MMCHD | Talipapa Health Center | Quezon City | 5,000,000.00 | 4,704,638.55 | | Golden 3T Construction Corp. | | >For issuance of NTP > with notarized MOA |
| MMCHD | Gat Andres Bonifacio Memorial Medical Center | City of Manila | 8,000,000.00 | | | | | > For Procurement |
| Local Government of San Juan | San Juan Medical Center | San Juan City | 10,000,000.00 | | | | | MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| Local Government of Caloocan City | Deparo Super Health Center | Caloocan City | 11,500,000.00 | | | | | >For Bidding > with Notarized MOA |
| Local Government of Malabon | Hulong Duhat Health Center | Malabon City | 13,000,000.00 | | | | | >For Bidding > with Notarized MOA |
| MMCHD | Bo. Magsaysay Health Center | City of Manila | 11,500,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| MMCHD | Valeriano Fugoso Health Center | City of Manila | 11,500,000.00 | | | | | > Ongoing preparation of plans, estimates, scope of work and other documentary requirements |
| Local Government of Marikina | Concepcion Dos Super Health Center | Marikina City | 21,500,000.00 | | | | | > For bidding > with notarized MOA |
| Local Government of Marikina | Fortune Super Health Center | Marikina City | 18,000,000.00 | | | | | > For bidding > with notarized MOA |
| MMCHD | Arsenia J. Maximo Super Health Center and Lying-in Clinic | Quezon City | 11,500,000.00 | | | | | > For Procurement |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|---------------------------------|---|-------------------------|----------------|--------------------|--------------|---|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| Local Government of Quezon City | P. Bernardo Social Hygiene Clinic and Sundown Clinic (Klinika) | Quezon City | 34,500,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements by the LGU >with MOA |
| Local Government of Quezon City | Republic Health Center | Quezon City | 11,500,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements by the LGU >with MOA |
| Local Government of Quezon City | Water Laboratory | Quezon City | 11,500,000.00 | | | | | Ongoing preparation of plans, estimates, scope of work and other documentary requirements by the LGU >with MOA |
| Local Government of Taguig City | Taguig City General Hospital | Taguig City | 105,000,000.00 | | | | | Modified from medical equipment to completion of the hospital >with MOA > For Bidding |
| Local Government of Taguig City | Central Bicutan DPWH Super Health Center | Taguig City | 11,500,000.00 | | | | | > with onotarized MOA > For issuance of NTP |
| DPWH-MM1 stDEO | Senate President Neptali Gonzales General Hospital | Mandaluyong City | 300,000,000.00 | 289,540,198.46 | | CB Garay Philwide Builders | 7% | > MOA with DPWH > Ongoing construction |
| 2021 HFEP | | | | | | | | |
| MMCHD | Bo. Obrero Health Center | Manila | 5,000,000.00 | 4,242,514.97 | | Golden 3T Construction Corp. | 100% | Completed and Functional |
| MMCHD | San Juan Medical Center | San Juan City | 10,000,000.00 | 9,795,284.07 | | Golden 3T Construction Corp. | 100% | Extension due to bad weather condition |
| Bureau of | Bureau of Corrections' Dialysis Center | Muntinlupa | 20,000,000.00 | 19,985,683.62 | | RPE Construction | 64% | with 150 CD extension |
| 2020 PROJECTS | | | | | | | | |
| MMCHD | Construction of Temporary Treatment and Monitoring Facilities | Quezon City | 10,000,000.00 | 9,973,926.78 | | Rotaflex Construction & Development Corp. | 71% | MOA with End-user (Ongoing Construction) |
| MMCHD | Construction of Temporary Treatment and Monitoring Facilities | Marikina City | 10,000,000.00 | 9,990,868.59 | | Bigboy Construction Services | 100% | MOA with End-user (Completed as to scope of work) |
| 2019 HFEP | | | | | | | | |
| MMCHD | AA Zapa Health Center | Caloocan City | 4,000,000.00 | 3,784,085.55 | 3,751,566.20 | Ayzariz Corporation | 100% | Completed as to scope of work |
| Municipality of Pateros | Mayor Moises R. Flores Memorial Health Center | Municipality of Pateros | | 7,644,459.89 | | D.L. Cervantes Construction Corp | 100% | Completed and Turned-over |
| Municipality of Pateros | Mayor Delfin C. Salonga Health Center | Municipality of Pateros | 13,000,000.00 | 12,984,173.08 | | N.T. Arguelles Construction Services | 100% | Completed and Turned-over |
| MMCHD | North Fairview Health Center | Quezon City | 1,000,000.00 | 924,562.32 | 924,559.16 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | San Isidro Galas Health Center | Quezon City | 1,500,000.00 | 1,409,056.59 | 1,408,758.24 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | Krus na Ligas Health Center | Quezon City | 1,500,000.00 | 1,441,048.31 | 1,439,523.33 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | Justice Jose Abad Santos General Hospital | City of Manila | 10,000,000.00 | 2,994,978.21 | 2,994,977.72 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | Tibagan Health Center and Laboratory (Main) | San Juan City | 2,700,000.00 | 2,527,407.25 | 2,527,405.64 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | Sto. Niño Health Center | Parañaque City | 4,000,000.00 | 3,564,337.43 | 3,564,334.53 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | San Martin De Porres Health Center | Parañaque City | 2,500,000.00 | 2,417,568.02 | 2,417,566.47 | Ayzariz Corporation | 100% | Completed and Turned-over |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|---------------------------|---|-----------------|---------------|--------------------|---------------|---|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| MMCHD | Merville Health Center | Parañaque City | 2,500,000.00 | 2,345,048.04 | 2,345,046.54 | Ayzariz Corporation | 100% | Completed and Turned-over |
| MMCHD | M. Dela Cruz Health Center | Pasay City | 5,000,000.00 | 3,124,526.95 | 4,029,263.53 | Ayzariz Corporation | 100% | Completed as to scope of work (Oct 20, 2022 completion date) |
| MMCHD | San Isidro Health Center | Pasay City | 5,000,000.00 | 4,029,272.76 | 3,124,350.96 | Ayzariz Corporation | 69% | Suspended due to change in plans (raised by the Physician-in chrage) |
| 2018 HFEP | | | | | | | | |
| MMCHD | Tanza Pabahay Health Center | Navotas City | 7,000,000.00 | 6,756,045.12 | 6,999,719.61 | Fermida Const. Serv and Supplies | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Valenzuela City Emergency Hospital | Valenzuela City | 13,000,000.00 | 12,646,531.30 | | St. Timothy Construction Corporation | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Ligid Super Health Center | Taguig City | 9,704,000.00 | 9,335,835.08 | | Zyre Trading and Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | South Signal Super Health Center | Taguig City | 12,500,000.00 | 12,490,310.98 | | E Builders Construction & Development Corporation | 100% | Completed (MOA with LGU) |
| MMCHD | Upper Bicutan Super Health Center | Taguig City | 10,500,000.00 | 10,489,998.81 | | E Builders Construction & Development Corporation | 100% | Completed (MOA with LGU) |
| MMCHD | Eulogio Rodriguez Health Center | Quezon City | 9,000,000.00 | 8,587,185.09 | | May Three Construction and Trading | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Wenceslao Dela Paz Health Center | Quezon City | 5,000,000.00 | 4,726,133.15 | | C.E. Mercado Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Melchora Aquino Health Center | Quezon City | 3,000,000.00 | 2,895,367.55 | | Rayman Builders | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Justice Jose Abad Santos General Hospital | City of Manila | 50,000,000.00 | 47,760,861.00 | 49,499,186.90 | Flordes Construction and Trading Corp | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Arsenio H. Lacson Health Center | City of Manila | 2,800,000.00 | 2,601,047.01 | 2,598,984.39 | St. Timothy Construction Corp | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Ospital ng Maynila Medical Center | City of Manila | 3,000,000.00 | 2,792,803.59 | | 747 Builders & Traders, Inc. | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | San Isidro Health Center | Makati City | 2,880,000.00 | 2,822,690.82 | | Jalenz Construction & Supply | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Lakeview Health Center | Muntinlupa City | 9,704,000.00 | 9,641,294.24 | | Starcross Construction Inc. | 100% | Approved MOA with DPWH (Completed as per scope of work) |
| MMCHD | Poblacion Health Center | Muntinlupa City | 9,704,000.00 | | | | | Modification not approved. For reversion. |
| MMCHD | Putatan Health Center and Lying in Clinic (Main) | Muntinlupa City | 1,000,000.00 | 930,018.35 | | Greenwall Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Don Bosco Health Center | Parañaque City | 7,000,000.00 | 6,860,328.52 | | RGDG Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | San Antonio Health Center and Lying in Clinic | Parañaque City | 4,000,000.00 | 2,878,202.83 | 3,121,935.68 | RGDG Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Masville Satellite Center (BHS) | Parañaque City | 2,000,000.00 | 1,959,967.09 | 1,887,322.77 | RGDG Construction | 100% | Approved MOA with DPWH (Completed) |
| MMCHD | Sampaloc Satellite Center (BHS) | Parañaque City | 2,000,000.00 | | | | | Approved MOA with DPWH (For Reversion) |
| MMCHD | Zapote Health Center | Las Piñas City | 7,000,000.00 | 6,509,899.53 | | Greenwall Construction | 100% | Approved MOA with DPWH (Completed) |
| 2017 HFEP | | | | | | | | |
| MMCHD | Batasan Hills Super Health Center | Quezon City | 5,600,000.00 | 5,293,380.19 | | New Rich General Contractor Services and Trading Company Inc. | 100% | Approved MOA with DPWH-NCR, QC1stDEO (Completed) |
| MMCHD | Krus na Ligas Health Center | Quezon City | 1,500,000.00 | 1,442,403.16 | 1,442,295.83 | May Three Construction and Trading | 100% | Approved MOA with DPWH-NCR, QC2DEO (Completed) |
| MMCHD | Piñahan Health Center | Quezon City | 1,500,000.00 | 1,444,411.24 | 1,444,029.64 | May Three Construction and Trading | 100% | Approved MOA with DPWH-NCR, QC2DEO (Completed) |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|---------------------------|---|------------------|---------------|--------------------|---------------|--|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| MMCHD | San Vicente Health Center | Quezon City | 1,500,000.00 | 1,443,939.45 | 1,486,752.95 | May Three Construction and Trading | 100% | Approved MOA with DPWH-NCR, QC2DEO (Completed) |
| MMCHD | Bagong Lipunan Health Center | Navotas City | 2,312,000.00 | 2,219,744.22 | 2,308,230.48 | DMLC Builders | 100% | Approved MOA with DPWH-NCR, MNDEO (Completed) |
| MMCHD | Kaunlaran Village Health Center | Navotas City | 2,312,000.00 | 2,286,039.37 | 2,294,896.46 | Ayana Construction and Trading | 100% | Approved MOA with DPWH-NCR, MNDEO (Completed) |
| MMCHD | North Bay Boulevard North Health Center | Navotas City | 2,312,000.00 | 2,229,050.40 | 2,304,869.79 | DMLC Builders | 100% | Approved MOA with DPWH-NCR, MNDEO (Completed) |
| MMCHD | Quintin de Borja Health Center | Pateros, Mun. of | 2,500,000.00 | 2,412,805.27 | | Franzcor Trading and Construction | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | IVC (Olandes) Health Center | Marikina City | 9,700,000.00 | 9,206,530.52 | | St. Matthew General Contractor & Development Corp. | 100% | Approved MOA with DPWH-NCR, MM1stDEO Completed |
| MMCHD | Malanday Health Center | Marikina City | 9,700,000.00 | 9,309,923.83 | 9,206,530.52 | Tuchar Construction Corp. | 100% | Approved MOA with DPWH-NCR, MM1stDEO Completed |
| MMCHD | Satellite Treatment Hub for People Living with HIV | Marikina City | 3,000,000.00 | | | | | For reversion |
| MMCHD | Velasquez Health Center | City of Manila | 6,000,000.00 | 5,751,558.41 | 5,751,547.58 | Alleyway Construction | 100% | Approved MOA with DPWH-NCR, NMDEO (Completed) |
| MMCHD | Patricia Health Center | City of Manila | 5,000,000.00 | 4,778,460.00 | | MMEEN Construction | 24% | Approved MOA with DPWH-NCR, NMDEO Terminated |
| MMCHD | D. Belmonte Health Center | City of Manila | 1,700,000.00 | 1,630,183.60 | 1,630,183.60 | CONSCORE Corporation | 100% | Approved MOA with DPWH-NCR, NMDEO (Completed) |
| MMCHD | M. Earnshaw Health Center | City of Manila | 500,000.00 | 481,864.32 | | CONSCORE Corporation | 100% | Approved MOA with DPWH-NCR, NMDEO (Completed) |
| MMCHD | San Diego Health Center | City of Manila | 3,500,000.00 | 3,352,430.94 | 3,352,408.93 | CONSCORE Corporation | 100% | Approved MOA with DPWH-NCR, NMDEO (Completed) |
| MMCHD | San Andres Health Center | City of Manila | 2,312,000.00 | 2,149,386.24 | 1,920,588.74 | St. Matthew General Contractor and Development Corp. | 100% | Approved MOA with DPWH-NCR, SMDEO (Completed) |
| MMCHD | Gat Andres Bonifacio Memorial Hospital | City of Manila | 14,000,000.00 | 13,299,487.97 | 13,299,483.69 | Aylan Builders | 100% | Approved MOA with DPWH-NCR, NMDEO (Completed) |
| MMCHD | Bangkal Health Center and Lying-in-Clinic | Makati City | 2,000,000.00 | 1,949,580.62 | 1,458,033.19 | VNKC Construction | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Carmona Health Center | Makati City | 2,312,000.00 | 2,254,822.46 | | Sanper Ventures Incorporated | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | La Paz Health Center | Makati City | 2,312,000.00 | 2,242,035.31 | 1,723,778.71 | Sanper Ventures Incorporated | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Pio Health Center | Makati City | 2,312,000.00 | 2,242,035.31 | | One Euluz Construction Corporation | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Singkamas Health Center | Makati City | 1,000,000.00 | 992,100.93 | | Grac-ta Builders | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Tejeros Health Center | Makati City | 2,000,000.00 | 1,755,423.18 | 1,714,622.25 | JALENZ Construction and Supply | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Valenzuela Health Center | Makati City | 3,000,000.00 | 2,925,147.61 | 2,747,280.60 | Sanfer Ventures Incorporated | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | East Rembo Health Center and Lying-in-Clinic | Makati City | 2,000,000.00 | 1,813,826.50 | | Edver Construction and General Merchandise | 100% | Approved MOA with LGU (Partially Completed) |
| MMCHD | Guadalupe Nuevo Health Center and Lying-in-Clinic | Makati City | 4,000,000.00 | 3,935,659.59 | | Christian Ley Construction | 100% | Approved MOA with LGU (Partially Completed) |
| MMCHD | Guadalupe Viejo Health Center | Makati City | 2,312,000.00 | 1,967,604.63 | | Kausef Construction and General Merchandise | 100% | Approved MOA with LGU (Partially Completed) |
| MMCHD | Putatan 3 Health Center (Upper Putatan) | Muntinlupa City | 9,704,000.00 | | | | | Approved MOA with DPWH-NCR, LPMDEO (For Reversion) |
| MMCHD | La Huerta Health Center | Parañaque City | 2,312,000.00 | | | | | Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion) |
| MMCHD | San Dionisio Health Center | Parañaque City | 2,312,000.00 | 2,186,481.15 | | Grac-ta Builders | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | San Isidro Health Center | Parañaque City | 2,312,000.00 | | | | | Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion) |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|---------------------------|---|-----------------|---------------|--------------------|---------------|---|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| MMCHD | Tambo Health Center and Lying-in-Clinic | Parañaque City | 2,312,000.00 | 2,186,624.24 | 1,799,022.22 | Sanper Ventures Incorporated | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | MIA Health Center | Pasay City | 19,408,000.00 | 18,258,576.02 | 19,310,532.16 | KP Gonzales Const. Supply & Trading | 100% | Approved MOA with DPWH-NCR, SMDEO (Completed) |
| MMCHD | Pasay City General Hospital | Pasay City | 6,000,000.00 | | | | | Approved MOA with LGU (For Reversion) |
| MMCHD | CAA-C Health Center | Las Piñas City | 2,000,000.00 | 1,905,510.04 | 1,959,990.51 | Excelsius Construction | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Manuyo Uno Health Center | Las Piñas City | 2,000,000.00 | 1,899,007.21 | 1,930,349.96 | MRJR Construction and Trading | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Moonwalk (Talon Singko) Health Center | Las Piñas City | 5,000,000.00 | 4,653,801.55 | | Davhez Trading & Construction | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Pamplona Uno Health Center | Las Piñas City | 2,000,000.00 | 1,907,919.63 | 1,959,990.61 | Ayana Construction and Trading | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Ilaya Health Center | Las Piñas City | 3,000,000.00 | 2,870,016.12 | | MRJR Const. & Trdg. | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Bernabe Health Center | Las Piñas City | 2,000,000.00 | 1,897,925.05 | | KP Gonzales Const. Supply & Trdg. | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | CAA-D Health Center | Las Piñas City | 2,000,000.00 | 1,875,478.15 | | MRJR Const. & Trdg. | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Urbanville Health Center | Las Piñas City | 3,000,000.00 | 2,828,758.12 | | Davhez Trading and Construction | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Basa (Zapote) Health Center | Las Piñas City | 3,000,000.00 | 2,869,031.97 | 2,915,845.19 | MRJR Const. & Trdg. | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| MMCHD | Talon IV Health Center | Las Piñas City | 3,000,000.00 | 2,862,066.58 | | Pascal Construction | | Approved MOA with DPWH-NCR, LPMDEO (Reverted) |
| MMCHD | Valenzuela City Emergency Hospital | Valenzuela City | 20,000,000.00 | 19,500,598.25 | 19,499,928.84 | Cardrian Builders Company | 100% | Approved MOA with DPWH-NCR, MM3rdDEO (Completed) |
| MMCHD | San Antonio Health Center | Quezon City | 3,000,000.00 | | | | | Approved MOA with DPWH-NCR, QC1stDEO (For Reversion) |
| MMCHD | Project 7 Health Center | Quezon City | 1,500,000.00 | 1,447,722.78 | | New Rich General Contractor Services and Trading Company Inc. | 100% | Approved MOA with DPWH-NCR, QC1stDEO (Completed) |
| MMCHD | La Loma Health Center | Quezon City | 1,500,000.00 | 1,447,723.44 | | New Rich General Contractor Services and Trading Company Inc. | 100% | Approved MOA with DPWH-NCR, QC1stDEO (Completed) |
| MMCHD | Bagbag Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | Kaligayahan Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | Greater Fairview Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | Nagkaisang Nayon Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | San Bartolome Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | North Fairview Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | Pasong Putik Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |
| MMCHD | Sta. Lucia Barangay Health Station | Quezon City | 1,200,000.00 | | | | | Reverted |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|---------------------------|---|--------------------|--------------|--------------------|--------------|--|--------------------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| MMCHD | Sta. Monica Barangay Health Station | Quezon City | 1,200,000.00 | 1,182,060.00 | | C.E. Mercado Construction | 100% | Approved MOA with DPWH-NCR, QC1stDEO (Completed) |
| MMCHD | Baritan Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Bayan-Bayanan Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Concepcion Health Center | Malabon City | 2,000,000.00 | 1,930,248.45 | 1,999,860.06 | Double Z Construction and Supply | 100% | Approved MOA with DPWH-NCR, MNDEO (Completed) |
| MMCHD | Dampalit Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Catmon Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Longos Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Flores Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Tinajeros Health Center | Malabon City | 2,000,000.00 | 1,920,428.33 | 1,920,305.87 | A.M. Cañete Construction and Trading | 100% | Approved MOA with DPWH-NCR, MNDEO (Completed) |
| MMCHD | San Agustin Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Maysilo Health Center | Malabon City | 2,000,000.00 | | | | | Approved MOA with DPWH-NCR, MNDEO (For Reversion) |
| MMCHD | Barangay Pinagsama Health Center | Taguig City | 9,700,000.00 | | | | | Approved MOA with LGU (For Reversion) |
| MMCHD | Barangay Bagong Tanyag Health Center | Taguig City | 9,700,000.00 | | | | | Approved MOA with LGU (For Reversion) |
| MMCHD | Concepcion Uno Health Center | Marikina City | 2,000,000.00 | 1,918,144.02 | 1,918,405.36 | Red Matrix Builder and Trading | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | Nangka Health Center | Marikina City | 1,500,000.00 | 1,439,217.76 | 1,359,417.10 | ACC Carasco Enterprises Inc. | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | Parang Health Center | Marikina City | 2,000,000.00 | 1,917,696.25 | | Red Matrix Builder and Trading | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | Fortune Health Center | Marikina City | 2,000,000.00 | 1,919,148.20 | | ACC Carasco Enterprises Inc. | | Approved MOA with DPWH-NCR, MM1stDEO (For Reversion) |
| MMCHD | Marikina Heights Health Center | Marikina City | 2,000,000.00 | 1,918,791.51 | | Red Matrix Builder and Trading | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | Concepcion Dos Health Center | Marikina City | 1,500,000.00 | 1,439,087.56 | 1,359,280.73 | ACC Carasco Enterprises Inc. | 100% | Approved MOA with DPWH-NCR, MM1stDEO (Completed) |
| MMCHD | Southville 3 Health Center, Barangay Poblacion | Muntinlupa City | 3,500,000.00 | 3,356,935.88 | | MRJR Construction and Trading | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Bagong Silang Health Center, Barangay Sucat | Muntinlupa City | 1,500,000.00 | 1,431,124.26 | 1,469,999.82 | Excelsius Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Sucat Health Center, Barangay Sucat | Muntinlupa City | 1,500,000.00 | 1,430,671.31 | 1,469,999.99 | Excelsius Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Victoria Homes Health Center, Barangay Tunasan | Muntinlupa City | 1,500,000.00 | 1,395,514.13 | 1,469,395.86 | Greenwall Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Bruger Health Center, Barangay Putatan | Muntinlupa City | 1,500,000.00 | 1,424,342.24 | 1,379,623.26 | Ayana Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Bayanan Health Center (Main) | Muntinlupa City | 2,000,000.00 | 1,898,698.33 | 1,783,885.94 | Rain Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Bayanan Health Center (Annex) | Muntinlupa City | 500,000.00 | 479,677.85 | 489,999.99 | Ayana Construction and Trading | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed with approved variation order) |

Metro Manila Center for Health Development
STATUS OF INFRASTRUCTURE PROJECTS
For 4th Quarter CY 2022 (Health Facilities Enhancement Program) as of December 29, 2022

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | Remarks | |
|---------------------------|---|-----------------|---------------|--------------------|--------------|---|---------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | | % of Completion |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| MMCHD | Alabang Health Center | Muntinlupa City | 3,500,000.00 | | | | | Approved MOA with DPWH-NCR, LP-MDEO (For Reversion) |
| MMCHD | Buli Health Center | Muntinlupa City | 1,000,000.00 | 954,374.11 | 979,998.01 | Excelsius Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Putatan Health Center | Muntinlupa City | 2,500,000.00 | 2,381,248.49 | 2,450,000.00 | Ayana Construction | 100% | Approved MOA with DPWH-NCR, LP-MDEO (Completed) |
| MMCHD | Sitio Sto. Niño Health Center, San Dionisio | Parañaque City | 5,000,000.00 | | | | | Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion) |
| MMCHD | Sitio Fatima Health Center, San Isidro | Parañaque City | 5,000,000.00 | 4,825,491.29 | | Cecilian Builders | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Tramo 1 Health Center, San Dionisio | Parañaque City | 5,000,000.00 | | | | | Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion) |
| MMCHD | Libjo Health Center, Sto. Niño | Parañaque City | 5,000,000.00 | 4,825,545.81 | | St. Matthew General Contractor and Devt Corp. | 100% | Approved MOA with DPWH-NCR, MM2ndDEO (Completed) |
| MMCHD | Seaside Health Center, Tambo | Parañaque City | 5,000,000.00 | | | | | Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion) |
| MMCHD | Daniel Fajardo Health Center | Las Piñas City | 3,000,000.00 | 2,820,796.28 | 2,999,982.57 | Davhez Trading & Construction | 100% | Approved MOA with DPWH-NCR, LPMDEO (Completed) |
| 2016 HFEP | | | | | | | | |
| DPWH | Tondo Foreshore RH and LIC | City of Manila | 15,000,000.00 | 14,694,070.42 | | M.V. Caldo Construction | 100% | Completed |
| DPWH | Baesa Health Center | Quezon City | 9,704,000.00 | 8,986,000.08 | | Altius Trading and Construction | | For reversion |
| DPWH | Pedro Cruz Health Center | San Juan City | 5,760,000.00 | 5,469,760.86 | | B. Valencerina Trdg & Const. | 100% | Completed |
| DPWH | San Isidro Satellite Center | Parañaque City | 7,000,000.00 | 6,755,902.05 | | One Euluz Construction Corporation | 100% | Completed |
| DPWH | Marcelo Green Health Center | Parañaque City | 3,000,000.00 | 2,894,953.13 | | RNN Construction Corporation | 100% | Completed |
| DPWH | Sun Valley Health Center | Parañaque City | 13,000,000.00 | 12,747,988.17 | | Sanper Ventures, Inc. | 100% | Completed |
| DPWH | Don Bosco Health Center | Parañaque City | 3,000,000.00 | 2,925,300.02 | | RM Nuñez Construction Corporation | | For mutual termination |
| DPWH-NCR, MM3DEO | Amparo Health Center | Caloocan City | 2,880,000.00 | 2,747,175.80 | | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MM3DEO | Bagbaguin Health Center | Caloocan City | 8,200,000.00 | 7,925,156.91 | | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MM3DEO | Bagumbong-Dulo Health Center | Caloocan City | 9,704,000.00 | 9,462,248.02 | | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, MM3DEO | Camarin 174 Health Center and Lying-in-Clinic | Caloocan City | 8,200,000.00 | 7,905,971.05 | | Diadema Enterprises | 100% | Completed |
| DPWH-NCR, MM3DEO | Barangay 118/120 Health Center | Caloocan City | 1,464,000.00 | 1,404,960.96 | | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MM3DEO | Barangay 12 Health Center | Caloocan City | 5,800,000.00 | 5,591,905.50 | | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MM3DEO | Bo. San Jose Health Center | Caloocan City | 2,500,000.00 | 2,411,027.85 | | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MM3DEO | Julian Felipe Health Center | Caloocan City | 6,200,000.00 | 5,909,939.93 | | J. Simeon Construction | 100% | Completed |
| DPWH-NCR, MNDEO | Baritan Health Center | Malabon City | 2,880,000.00 | 2,756,938.38 | 2,756,870.57 | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Catmon Health Center | Malabon City | 2,880,000.00 | 2,763,152.46 | 2,762,675.71 | J.H.R. Enterprises | 100% | Completed |
| DPWH-NCR, MNDEO | Concepcion Health Center Phase I | Malabon City | 2,880,000.00 | 2,776,755.87 | 2,776,722.65 | Jalenz Construction and Supply | 100% | Completed |
| DPWH-NCR, MNDEO | Hulong Duhat Health Center | Malabon City | 2,880,000.00 | 2,425,985.53 | 2,424,866.75 | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Ibaba Health Center | Malabon City | 2,880,000.00 | 1,230,298.70 | 1,230,114.93 | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Longos Health Center | Malabon City | 2,880,000.00 | 2,542,647.68 | 2,538,981.44 | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Muzon Health Center | Malabon City | 2,880,000.00 | 2,738,394.68 | 2,738,149.09 | T.M. Abad Construction | 100% | Completed |

Metro Manila Center for Health Development
STATUS OF INFRASTRUCTURE PROJECTS
For 4th Quarter CY 2022 (Health Facilities Enhancement Program) as of December 29, 2022

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | | Remarks |
|------------------------------|---|----------------------------|--------------|--------------------|--------------|--|--------------------|---------------------------------|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | % of Completion | |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| DPWH-NCR, MNDEO | Niugan Health Center | Malabon City | 5,760,000.00 | 5,553,040.35 | 5,727,955.99 | Framecon Builders | 100% | Completed |
| DPWH-NCR, MNDEO | Panghulo Health Center | Malabon City | 5,760,000.00 | 5,537,784.00 | 5,536,080.17 | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MNDEO | Potrero Health Center | Malabon City | 1,500,000.00 | 1,448,872.64 | 1,448,742.78 | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | San Agustin Health Center | Malabon City | 2,880,000.00 | 2,063,903.92 | 2,063,580.73 | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MNDEO | Santolan Health Center | Malabon City | 5,760,000.00 | 5,521,479.14 | 5,521,036.01 | E.L.Torres Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Tañong Health Center | Malabon City | 5,760,000.00 | 5,509,502.67 | 5,508,330.38 | T.M. Abad Construction | 100% | Completed |
| DPWH-NCR, MNDEO | Tonsuya Health Center | Malabon City | 2,880,000.00 | 2,778,795.40 | 2,778,711.34 | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, MNDEO | Tugatog Health Center | Malabon City | 2,880,000.00 | 2,771,025.53 | 2,770,569.66 | J.H.R. Eenterprises | 100% | Completed |
| DPWH-NCR, MNDEO | Dampalit Health Center | Malabon City | 2,880,000.00 | 2,776,112.29 | 2,775,858.02 | Ayana Construction and Trading | 100% | Completed |
| MMCHD | Bagong Lipunan Health Center | Navotas City | 5,760,000.00 | 5,632,729.50 | | Che-riss Construction and Trading | 100% | Completed |
| MMCHD | San Roque Health Center | Navotas City | 2,880,000.00 | 1,326,591.82 | | Che-riss Construction and Trading | 100% | Completed |
| MMCHD | Tangos Health Center | Navotas City | 2,880,000.00 | 1,385,110.51 | | Che-riss Construction and Trading | 100% | Completed |
| MMCHD | Tumana Health Center | Navotas City | 2,880,000.00 | 860,282.81 | | Che-riss Construction and Trading | 100% | Completed |
| Approved MOA with DPWH | Navotas Emergency and L-i-C | Navotas City | 2,880,000.00 | 2,880,000.00 | | n/a | | Reverted |
| MMCHD | Tanza L-i-C | Navotas City | 7,460,000.00 | 7,126,576.30 | 7,126,576.30 | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MM3DEO | Ugong Health Center | Valenzuela City | 2,000,000.00 | 1,906,697.85 | | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MM3DEO | Gen. T. de Leon 2 Health Center | Valenzuela City | 2,000,000.00 | 1,926,303.63 | | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MM3DEO | Serrano Health Center | Valenzuela City | 3,400,000.00 | 3,314,220.00 | | C.L. Morales Construction and Trading | 100% | Completed |
| DPWH-NCR, MM1DEO | Masikap Health Center | Municipality of Pateros | 5,000,000.00 | 4,825,719.63 | | B. Valencerina Trading and Construction | 100% | Completed |
| DPWH-NCR, MM1DEO | Sto. Niño Health Center | Marikina City | 9,704,000.00 | 8,496,581.76 | 9,346,173.30 | EML Const. & Trading | 100% | Completed |
| DPWH-NCR, MM1DEO | J. dela Peña Health Center | Marikina City | 9,704,000.00 | 9,487,439.10 | 9,393,973.39 | Alpha & Omega Gen. Contractor & Dev't Corp. | 100% | Completed |
| DPWH-NCR, MM1DEO | Sta. Elena Health Center | Marikina City | 3,436,000.00 | n/a | | n/a | | Reverted (No site available) |
| DPWH-NCR, MM1DEO | Tumana Health Center | Marikina City | 3,000,000.00 | 2,910,233.57 | | B. Valencerina Trdg & Const. | 100% | Completed |
| MMCHD | E. Rodriguez Health Center | Quezon City | 1,000,000.00 | 819,707.47 | | MZR Builders | 100% | Completed |
| MMCHD | Escopa Health Center | Quezon City | 2,880,000.00 | 836,420.62 | | MZR Builders | 100% | Completed |
| DPWH-NCR, QC1DEO | Payatas A Health Center | Quezon City | 3,000,000.00 | 2,881,230.96 | | Ramalla Construction | 100% | Completed |
| DPWH-NCR, QC1DEO | Payatas B Health Center | Quezon City | 3,000,000.00 | 2,881,230.96 | | AJ Lava Builders | 100% | Completed |
| DPWH-NCR, QC1DEO | Bagong Silangan Health Center | Quezon City | 3,000,000.00 | 2,881,027.89 | | EP De Guzman Consulting Engineer Contractor | 100% | Completed |
| DPWH-NCR, QC1DEO | Dofia Nicasia Health Center | Quezon City | 3,000,000.00 | 2,850,773.48 | | Royvil Construction | 100% | Completed |
| DPWH-NCR, QC1DEO | Lupang Pangako Health Center | Quezon City | 3,000,000.00 | 2,881,069.96 | | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, QC1DEO | Talipapa Health Center | Quezon City | 9,704,000.00 | 9,172,691.75 | | Altius Trading and Construction | 100% | Completed |
| DPWH-NCR, QC2DEO | Libis Health Center | Quezon City | 2,000,000.00 | 1,940,275.25 | | Dumaguete Builders | 100% | Completed |
| DPWH-NCR, QC2DEO | Ermin Garcia Health Center | Quezon City | 1,500,000.00 | 1,459,651.52 | | Greenwall Construction | 100% | Completed |

Metro Manila Center for Health Development
STATUS OF INFRASTRUCTURE PROJECTS
For 4th Quarter CY 2022 (Health Facilities Enhancement Program) as of December 29, 2022

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | Remarks | |
|---------------------------|---|---------------------|----------------|--------------------|---------------|--|---------|---------------------------------|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | | % of Completion |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| DPWH-NCR, QC2DEO | Pansol Health Center | Quezon City | 1,500,000.00 | 1,459,545.37 | | Greenwall Construction | 100% | Completed |
| DPWH-NCR, QC2DEO | Murphy Super Health Center | Quezon City | 3,000,000.00 | 2,880,850.00 | | ERJ Construction | 100% | Completed |
| DPWH-NCR, QC2DEO | Old Balara Health Center | Quezon City | 2,000,000.00 | 1,943,210.48 | | Alpha & Omega Gen. Contractor & Dev't Corp. | 100% | Completed |
| DPWH-NCR, QC2DEO | Project 4 Health Center | Quezon City | 2,000,000.00 | 1,940,370.95 | | Dumaguete Builders | 100% | Completed |
| DPWH-NCR, QC2DEO | Socorro Health Center | Quezon City | 8,000,000.00 | 7,772,263.25 | | Alpha & Omega Gen. Contractor & Dev't Corp. | 100% | Completed |
| DPWH-NCR, MM1DEO | Tuktukan Health Center | Taguig City | 9,704,000.00 | 8,207,024.21 | 9,025,895.28 | Hony Trading and Construction | 100% | Completed |
| DPWH-NCR, MM1DEO | San Miguel Health Center Phase I | Taguig City | 5,000,000.00 | n/a | | | | Reverted (No site available) |
| MOA with LGU | Mariano F. Jhocson Health Center | City of Manila | 500,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, NMDEO | Dimasalang Health Center | City of Manila | 6,500,000.00 | 6,201,821.40 | | Ayana Construction and Trading | 100% | Completed |
| DPWH-NCR, NMDEO | V. L. Fugoso Health Center | City of Manila | 3,236,000.00 | 3,103,656.86 | | Wassecon Builders | 100% | Completed |
| DPWH-NCR, NMDEO | Esperanza Health Center and Lying-in-Clinic | City of Manila | 5,760,000.00 | 5,644,646.45 | | Hexamindz Corp. | 100% | Completed |
| DPWH-NCR, NMDEO | Bacood Health Center | City of Manila | 9,704,000.00 | 9,507,497.86 | | Hexamindz Corp. | 100% | Completed |
| DPWH-NCR, SMDEO | J. Fabella RHU | City of Manila | 9,704,000.00 | 8,658,390.36 | | Precious Construction | 100% | Completed (Phase I) |
| DPWH-NCR, SMDEO | M.C. Icasiano Health Center | City of Manila | 9,704,000.00 | 8,904,523.13 | | DCE Construction | 100% | Completed as per scope of work |
| DPWH-NCR, SMDEO | Kahilum Health Center | City of Manila | 12,704,000.00 | 11,691,858.30 | | Framecon Builders | 100% | Completed |
| MMCHD | San Jose Health Center | Mandaluyong City | 2,100,000.00 | 2,036,343.46 | | Golden 3t Construction Corporation | 100% | Completed |
| MMCHD | Zaniga Health Center | Mandaluyong City | 2,400,000.00 | 2,373,770.60 | | Golden 3t Construction Corporation | 100% | Completed |
| MMCHD | Mauway Health Center | Mandaluyong City | 2,969,000.00 | 2,949,885.02 | | Golden 3t Construction Corporation | 100% | Completed |
| MMCHD | Vergara Health Center | Mandaluyong City | 2,000,000.00 | 1,982,240.63 | | Golden 3t Construction Corporation | 100% | Completed |
| DPWH-NCR, MM1DEO | Batis Health Center | San Juan City | 2,000,000.00 | 1,899,163.92 | | B. Valencerina Trdg & Const. | 100% | Completed |
| MMCHD | Tunasan (Laguerta) Health Center | Muntinlupa City | 9,704,000.00 | 9,703,998.83 | | KME Design and Construction | 100% | Completed |
| MMCHD | New Cupang Health Center | Muntinlupa City | 9,704,000.00 | 9,680,989.73 | | CSL Construction Corporation | 100% | Completed |
| MMCHD | Sitio Sto. Niño Health Center | Muntinlupa City | 1,500,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | La Huerta HC | Parañaque City | 1,500,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | San Isidro Main HC | Parañaque City | 2,000,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | San Dionosio HC (3-in-1) | Parañaque City | 3,000,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | Sto Niño HC | Parañaque City | 3,000,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | Don Galo HC | Parañaque City | 2,000,000.00 | n/a | | n/a | | Reverted |
| DPWH-NCR, MM2DEO | Moonwalk Health Center | Parañaque City | 3,000,000.00 | 2,894,909.07 | | RNN Construction Corporation | 100% | Completed |
| DPWH-NCR, SMDEO | Doña Martha Health Center and Lying-in-Clinic | Pasay City | 14,500,000.00 | 13,370,241.65 | | Alpha & Omega Gen. Contractor & Dev't Corp. | 100% | Completed |
| DPWH-NCR, SMDEO | Ventanilla Health Center | Pasay City | 24,804,000.00 | 22,733,010.45 | | KP Gonzales Construction Supply and Trading | 100% | Completed as per scope of work |
| DPWH-NCR | Taguig General Hospital | Taguig City | 150,000,000.00 | 144,025,563.78 | | C.B. Philwide Builders | 100% | Completed |
| DPWH-NCR, MM1DEO | Taguig-Pateros District Hospital | Taguig City | 25,000,000.00 | 24,256,117.98 | 24,253,117.98 | Eddmari Construction and Trading | 100% | Completed |
| MOA with LGU | Rosario Maclang Bautista General Hospital | Quezon City | 100,000,000.00 | 99,698,887.39 | | E.M. Cuerpo Inc. | 100% | Completed MOA with LGU |
| DPWH-NCR, QC1DEO | Quezon City General Hospital | Quezon City | 20,000,000.00 | 18,611,283.69 | | BS Benin Construction and Supplies | 100% | Completed |
| MOA with LGU | Ospital ng Sampaloc | City of Manila | 10,000,000.00 | 9,864,526.25 | | Le Bron Construction | 100% | Completed MOA with LGU |
| DPWH-NCR, NMDEO | Ospital ng Tondo | City of Manila | 15,000,000.00 | 14,477,341.86 | | M.V. Caldo Construction | 100% | Completed |

| Agency/ Dept./ Add. | Publicized Project/ Program/ Activity (Amount in Million Pesos) | | | | | | Remarks | |
|---------------------------|---|---------------------|---------------|--------------------|--------------|---|---------|--|
| | Name/ Particulars & ID No. | Location | Total Cost | | | Contractor's Name | | % of Completion |
| | | | Original | Contract Amount | Revised | | | |
| A | B | C | D | | | E | G | G |
| DPWH-NCR, SMDEO | Sta. Ana Hospital | City of Manila | 15,000,000.00 | 14,040,775.95 | | Alpha & Omega Gen. Contractor & Dev't Corp. | 100% | Completed |
| Others | | | | | | | | |
| MMCHD | Tañong Health Center | Marikina City | 4,500,000.00 | 4,497,180.31 | | ACC Carasco Enterprise Inc. | 100% | MOA with LGU Completed |
| MMCHD | Napindan Super Health Center | Taguig City | 5,900,000.00 | 4,920,089.70 | | V. F. Labao Construction | 100% | Completed |
| MMCHD | Barangka Ibaba at Itaas Health | Mandaluyong City | 500,000.00 | 363,222.65 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Barangka Ilaya Health Center | Mandaluyong City | 602,250.00 | 507,673.43 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Block 38 (Welfareville) | Mandaluyong City | 1,586,150.79 | 1,222,890.20 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Block 37 (Welfareville) | Mandaluyong City | 1,000,000.00 | 785,251.18 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Highway Hills Health Center | Mandaluyong City | 1,000,000.00 | 775,935.22 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Ma. Clara Health Center | Mandaluyong City | 500,000.00 | 400,086.40 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Makabayan Health Center | Mandaluyong City | 279,250.00 | 191,807.00 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Malamig Health Center | Mandaluyong City | 1,000,000.00 | 765,358.16 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Pag-Asa Health Center | Mandaluyong City | 500,000.00 | 447,774.74 | | Golden 3t Construction | 100% | Completed |
| MMCHD | People's Health Center | Mandaluyong City | 750,000.00 | 674,314.76 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Plainview Health Center | Mandaluyong City | 500,000.00 | 352,227.40 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Saniboy Health Center | Mandaluyong City | 600,000.00 | 503,877.36 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Welfareville (Main) Health Center | Mandaluyong City | 500,000.00 | 351,767.36 | | Golden 3t Construction | 100% | Completed |
| MMCHD | San Perfecto Health Center | San Juan City | 1,300,000.00 | 1,289,536.82 | | Golden 3t Construction | 100% | Completed |
| MMCHD | Pamplona Dos Health Center | Las Piñas City | 3,000,000.00 | 2,737,698.22 | 2,999,996.81 | Green Wall Construction | 100% | Completed |
| MMCHD | Pilar Health Center | Las Piñas City | 3,000,000.00 | 2,766,509.10 | 2,999,995.75 | Pascal Construction | 100% | MOA with DPWH-NCR, LP-MDEO; Completed |
| MMCHD | Pulang Lupa Dos Health Center | Las Piñas City | 3,000,000.00 | 2,889,999.96 | | MRJR Construction | 100% | Completed |
| MMCHD | Talon Dos (BF Carnival) Health | Las Piñas City | 3,000,000.00 | 2,785,698.11 | | Davhez Trading & Construction | 100% | Completed |
| Others | | | | | | | | |
| MMCHD | Palomar Health Center | City of Manila | 10,000,000.00 | 9,433,936.98 | 9,433,936.98 | Lourbel Construction | 100% | Completed |
| MMCHD | Bo. Fugoso Health Center | City of Manila | 7,500,000.00 | 7,265,767.51 | 7,265,767.51 | Lourbel Construction | 100% | Completed |
| 2013 | | | | | | | | |
| MMCHD | Bagong Silang HC | Mandaluyong City | 300,000.00 | 298,825.09 | | V.F. Labao Construction | 100% | Completed |
| MMCHD | Zaniga HC | Mandaluyong City | 2,000,000.00 | 1,941,450.62 | | V.F. Labao Construction | 100% | Completed |
| MMCHD | Baclaran HC | Parañaque City | 500,000.00 | 431,809.60 | | Cafek Construction | 100% | Completed |
| MMCHD | Sto. Niño HC | Parañaque City | 400,000.00 | 349,087.78 | | Cafek Construction | 100% | Completed |
| MMCHD | BF Homes HC | Parañaque City | 2,500,000.00 | 706,447.71 | | Cafek Construction | 100% | Completed |
| MMCHD | Merville HC | Parañaque City | 2,500,000.00 | 906,428.81 | | Cafek Construction | 100% | Completed |
| MMCHD | San Martin de Porres HC | Parañaque City | 2,500,000.00 | 2,449,921.24 | | Cafek Construction | 100% | Completed |
| MMCHD | Bagong Tanyag HC | Taguig City | 345,000.00 | 300,331.83 | | Cafek Construction | 100% | Completed |
| MMCHD | South Daang Hari HC | Taguig City | 345,000.00 | 302,714.41 | | Cafek Construction | 100% | Completed |

Submitted by:

KAREN B. FERNANDEZ, MD, MMHEA
Medical Officer IV

Recommending Approval:

ALELI ANNIE GRACE P. SUDIACAL, MD, MPH
Director III

Approved by:

GLORIA J. BALBOA, MD, MPH, MHA, CEO VI, CESO III
Director IV