

Metro Manila Center for Health Development
Enhanced Quarterly Report on Publicized Government Projects/Programs/Activities (GPPAs)
For 1st Quarter CY 2022 (Health Facilities Enhancement Program) as of March 31, 2022

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost		% of Completion			
			Original	Contract Amount				Revised
A	B	C	D			E	F	G
2022 HFEP								
1	Bagong Silang Phase 7 Health Center	Caloocan City	5,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary
2	Bagong Silang Phase 8 Health Center	Caloocan City	5,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
3	Bagumbong Dulo Health Center	Caloocan City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
4	A. A. Zapa Health Center	Caloocan City	5,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
5	CAA-D Health Center	Las Piñas City	4,000,000				Local Government of Las Pinas City	MOA with End-user
6	E. Aldana Health Center	Las Piñas City	5,000,000				Local Government of Las Pinas City	MOA with End-user
7	Pamplona Health Center	Las Piñas City	1,500,000				MMCHD	To be modified
8	Pugad Lawin Health Center	Las Piñas City	4,000,000				MMCHD	To be modified
9	Talon I Health Center	Las Piñas City	5,000,000				Local Government of Las Pinas City	MOA with End-user
10	Talon V Health Center	Las Piñas City	4,000,000				Local Government of Las Pinas City	MOA with End-user
11	Urbanville Health Center	Las Piñas City	10,000,000				Local Government of Las Pinas City	MOA with End-user
12	Balubad Health Center and Lying-in Clinic	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
13	Barangka Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
14	Fortune Health Center	Marikina City	5,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
15	Marikina Heights Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
16	Parang Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
17	San Roque Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
18	Sto. Niño Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
19	Tañong Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
20	Tumana Health Center	Marikina City	3,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
21	Putatan Lying In Clinic	Muntinlupa City	2,500,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
22	Baclaran Health Center	Parañaque City	5,000,000				MMCHD	To be modified
23	Libjo Health Center	Parañaque City	2,500,000				Local Government of Parañaque	MOA with End-user
24	Marcelo Green Health Center	Parañaque City	4,200,000				Local Government of Parañaque	MOA with End-user
25	Moonwalk Health Center	Parañaque City	5,000,000				MMCHD	To be modified
26	San Antonio Health Center Main	Parañaque City	4,200,000				MMCHD	To be modified
27	San Dionisio Health Center	Parañaque City	6,000,000				MMCHD	To be modified
28	San Isidro Health Center Main	Parañaque City	5,000,000				MMCHD	To be modified
29	Vitalezh Health Center	Parañaque City	6,000,000				Local Government of Parañaque	MOA with End-user
30	Doña Nena Health Center	Pasay City	5,000,000				MMCHD	To be modified
31	Renovation of Leveriza Health Center	Pasay City	5,000,000				MMCHD	To be modified
32	San Roque Health Center	Pasay City	5,000,000				MMCHD	To be modified
33	Mayor Juan R. Sanchez Health Center	Pateros	2,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
34	Talipapa Health Center	Quezon City	5,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
35	Gat Andres Bonifacio Memorial Medical Center	City of Manila	8,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
36	San Juan Medical Center	San Juan City	10,000,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
37	Deparo Super Health Center	Caloocan City	6,500,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
38	Longos Super Health Center	Malabon City	6,500,000				MMCHD	To be modified
39	Tonsuya Super Health Center	Malabon City	6,500,000				MMCHD	To be modified
40	Aurora Super Health Center	City of Manila	6,500,000				MMCHD	To be modified
41	Quiapo Super Health Center	City of Manila	6,500,000				MMCHD	To be modified
42	Concepcion Dos Super Health Center	Marikina City	6,500,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
43	Fortune Super Health Center	Marikina City	6,500,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
44	Marikina 2nd District Super Health Center	Marikina City	6,500,000				MMCHD	To be modified
45	Concepcion Uno Super Health Center	Marikina City	10,000,000				MMCHD	To be modified

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
46	La Huerta Super Health Center	Parañaque City	6,500,000				MMCHD	To be modified
47	Moonwalk Super Health Center	Parañaque City	6,500,000				MMCHD	To be modified
48	Arsenia J. Maximo Super Health Center	Quezon City	6,500,000				MMCHD	Ongoing preparation of plans, estimates, scope of work and other documentary requirements
49	Batasan Hills Super Health Center	Quezon City	6,500,000				MMCHD	To be modified
50	Kamuning Super Health Center	Quezon City	6,500,000				MMCHD	To be modified
51	Murphy Super Health Center	Quezon City	6,500,000				MMCHD	To be modified
52	San Francisco Super Health Center	Quezon City	6,500,000				MMCHD	To be modified
53	V. Luna Super Health Center	Quezon City	6,500,000				MMCHD	To be modified
54	Maharlika Super Health Center	Taguig City	6,500,000				MMCHD	To be modified
55	Senate President Neptali Gonzales General Hospital	Mandaluyong City	300,000,000				DPWH-MM1stDEO	MOA with DPWH-MM1st DEO
2021 HFEP								
1	Bo. Obrero Health Center	Manila	5,000,000	4,242,514.97		100%	MMCHD	Completed and Functional
2	San Juan Medical Center	San Juan City	10,000,000	9,795,284.07			MMCHD	For Mobilization
3	Bureau of Corrections' Dialysis Center	Muntinlupa	20,000,000	19,985,683.62		24%	Bureau of	Ongoing Construction
2020 PROJECTS								
1	Construction of Temporary Treatment and Monitoring Facilities	Quezon City	10,000,000	9,973,926.78		20%	MMCHD	Suspended
2	Construction of Temporary Treatment and Monitoring Facilities	Marikina City	10,000,000	9,990,868.59		30%	MMCHD	MOA with End-user (On-going Construction)
2019 HFEP								
1	AA Zapa Health Center	Caloocan City	4,000,000	3,784,085.55	3,751,566.20	50%	MMCHD	Suspended
2	Mayor Moises R. Flores Memorial Health Center	Municipality of Pateros		7,644,459.89		100%	MMCHD	Completed and Turned-over
3	Mayor Delfin C. Salonga Health Center	Municipality of Pateros	13,000,000	12,984,173.08		90%	MMCHD	Completed and Turned-over
4	North Fairview Health Center	Quezon City	1,000,000	924,562.32	924,559.16	100%	MMCHD	Completed and Turned-over
5	San Isidro Galas Health Center	Quezon City	1,500,000	1,409,056.59	1,408,758.24	100%	MMCHD	Completed and Turned-over
6	Krus na Ligas Health Center	Quezon City	1,500,000	1,441,048.31	1,439,523.33	100%	MMCHD	Completed and Turned-over
7	Justice Jose Abad Santos General Hospital	City of Manila	10,000,000	2,994,978.21	2,994,977.72	100%	MMCHD	Completed and Turned-over
8	Tibagan Health Center and Laboratory (Main)	San Juan City	2,700,000	2,527,407.25	2,527,405.64	100%	MMCHD	Completed and Turned-over
9	Sto. Niño Health Center	Parañaque City	4,000,000	3,564,337.43	3,564,334.53	100%	MMCHD	Completed and Turned-over
10	San Martin De Porres Health Center	Parañaque City	2,500,000	2,417,568.02	2,417,566.47	100%	MMCHD	Completed and Turned-over

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)						Implementing Agency	Remarks
	Name/ Particulars & ID No.	Location	Total Cost			% of Completion		
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
11	Merville Health Center	Parañaque City	2,500,000	2,345,048.04	2,345,046.54	100%	MMCHD	Completed and Turned-over
12	M. Dela Cruz Health Center	Pasay City	5,000,000	3,124,526.95	4,029,263.53	18%	MMCHD	Ongoing Construction
13	San Isidro Health Center	Pasay City	5,000,000	4,029,272.76	3,124,350.96	11%	MMCHD	Ongoing Construction
2018 HFEP								
1	Tanza Pabahay Health Center	Navotas City	7,000,000.00	6,756,045.12	6,999,719.61	100%	MMCHD	Approved MOA with DPWH (Completed)
2	Valenzuela City Emergency Hospital	Valenzuela City	13,000,000.00	12,646,531.30		100%	MMCHD	Approved MOA with DPWH (Completed)
3	Ligid Super Health Center	Taguig City	9,704,000.00	9,335,835.08		100%	MMCHD	Approved MOA with DPWH (Completed)
4	South Signal Super Health Center	Taguig City	12,500,000.00	12,490,310.98		80%	MMCHD	Ongoing Construction
5	Upper Bicutan Super Health Center	Taguig City	10,500,000.00	10,489,998.81		100%	MMCHD	Completed (MOA with LGU)
6	Eulogio Rodriguez Health Center	Quezon City	9,000,000.00	8,587,185.09		100%	MMCHD	Approved MOA with DPWH (Completed)
7	Wenceslao Dela Paz Health Center	Quezon City	5,000,000.00	4,726,133.15		100%	MMCHD	Approved MOA with DPWH (Completed)
8	Melchora Aquino Health Center	Quezon City	3,000,000.00	2,895,367.55		100%	MMCHD	Approved MOA with DPWH (Completed)
9	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00	47,760,861.00	49,499,186.90	100%	MMCHD	Approved MOA with DPWH (Completed)
10	Arsenio H. Lacson Health Center	City of Manila	2,800,000.00	2,601,047.01	2,598,984.39	100%	MMCHD	Approved MOA with DPWH (Completed)
11	Ospital ng Maynila Medical Center	City of Manila	3,000,000.00	2,792,803.59		100%	MMCHD	Approved MOA with DPWH (Completed)
12	San Isidro Health Center	Makati City	2,880,000.00	2,822,690.82		100%	MMCHD	Approved MOA with DPWH (Completed)
13	Lakeview Health Center	Muntinlupa City	9,704,000.00	9,641,294.24		100%	MMCHD	Approved MOA with DPWH (Completed as per scope of work)
14	Poblacion Health Center	Muntinlupa City	9,704,000.00				MMCHD	Modification not approved. For reversion.
15	Putatan Health Center and Lying in Clinic (Main)	Muntinlupa City	1,000,000.00	930,018.35		100%	MMCHD	Approved MOA with DPWH (Completed)
16	Don Bosco Health Center	Parañaque City	7,000,000.00	6,860,328.52		100%	MMCHD	Approved MOA with DPWH (Completed)
17	San Antonio Health Center and Lying in Clinic	Parañaque City	4,000,000.00	2,878,202.83	3,121,935.68	100%	MMCHD	Approved MOA with DPWH (Completed)
18	Masville Satellite Center (BHS)	Parañaque City	2,000,000.00	1,959,967.09	1,887,322.77	100%	MMCHD	Approved MOA with DPWH (Completed)
19	Sampaloc Satellite Center (BHS)	Parañaque City	2,000,000.00				MMCHD	Approved MOA with DPWH (For Reversion)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
20	Zapote Health Center	Las Piñas City	7,000,000.00	6,509,899.53		100%	MMCHD	Approved MOA with DPWH (Completed)
2017 HFEP								
1	Batasan Hills Super Health Center	Quezon City	5,600,000.00	5,293,380.19		100%	MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
2	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,442,403.16	1,442,295.83	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
3	Piñahan Health Center	Quezon City	1,500,000.00	1,444,411.24	1,444,029.64	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
4	San Vicente Health Center	Quezon City	1,500,000.00	1,443,939.45	1,486,752.95	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
5	Bagong Lipunan Health Center	Navotas City	2,312,000.00	2,219,744.22	2,308,230.48	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
6	Kaunlaran Village Health Center	Navotas City	2,312,000.00	2,286,039.37	2,294,896.46	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
7	North Bay Boulevard North Health Center	Navotas City	2,312,000.00	2,229,050.40	2,304,869.79	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
8	Quintin de Borja Health Center	Pateros, Mun. of	2,500,000.00	2,412,805.27		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
9	IVC (Olandes) Health Center	Marikina City	9,700,000.00	9,206,530.52		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO Completed
10	Malanday Health Center	Marikina City	9,700,000.00	9,309,923.83	9,206,530.52	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO Completed
11	Satellite Treatment Hub for People Living with HIV	Marikina City	3,000,000.00				MMCHD	For reversion
12	Velasquez Health Center	City of Manila	6,000,000.00	5,751,558.41	5,751,547.58	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
13	Patricia Health Center	City of Manila	5,000,000.00	4,778,460.00		24%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (For Termination)
14	D. Belmonte Health Center	City of Manila	1,700,000.00	1,630,183.60	1,630,183.60	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
15	M. Earnshaw Health Center	City of Manila	500,000.00	481,864.32		100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
16	San Diego Health Center	City of Manila	3,500,000.00	3,352,430.94	3,352,408.93	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
17	San Andres Health Center	City of Manila	2,312,000.00	2,149,386.24	1,920,588.74	100%	MMCHD	Approved MOA with DPWH-NCR, SMDEO (Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
18	Gat Andres Bonifacio Memorial Hospital	City of Manila	14,000,000.00	13,299,487.97	13,299,483.69	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
19	Bangkal Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,949,580.62	1,458,033.19	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
20	Carmona Health Center	Makati City	2,312,000.00	2,254,822.46		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
21	La Paz Health Center	Makati City	2,312,000.00	2,242,035.31	1,723,778.71	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
22	Pio Health Center	Makati City	2,312,000.00	2,242,035.31		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
23	Singkamas Health Center	Makati City	1,000,000.00	992,100.93		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
24	Tejeros Health Center	Makati City	2,000,000.00	1,755,423.18	1,714,622.25	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
25	Valenzuela Health Center	Makati City	3,000,000.00	2,925,147.61	2,747,280.60	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
26	East Rembo Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,813,826.50		100%	MMCHD	Approved MOA with LGU (Partially Completed)
27	Guadalupe Nuevo Health Center and Lying-in-Clinic	Makati City	4,000,000.00	3,935,659.59		100%	MMCHD	Approved MOA with LGU (Partially Completed)
28	Guadalupe Viejo Health Center	Makati City	2,312,000.00	1,967,604.63		100%	MMCHD	Approved MOA with LGU (Partially Completed)
29	Putatan 3 Health Center (Upper Putatan)	Muntinlupa City	9,704,000.00				MMCHD	Approved MOA with DPWH-NCR, LPMDEO (For Reversion)
30	La Huerta Health Center	Parañaque City	2,312,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
31	San Dionisio Health Center	Parañaque City	2,312,000.00	2,186,481.15		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
32	San Isidro Health Center	Parañaque City	2,312,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
33	Tambo Health Center and Lying-in-Clinic	Parañaque City	2,312,000.00	2,186,624.24	1,799,022.22	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
34	MIA Health Center	Pasay City	19,408,000.00	18,258,576.02	19,310,532.16	100%	MMCHD	Approved MOA with DPWH-NCR, SMDEO (Completed)
35	Pasay City General Hospital	Pasay City	6,000,000.00				MMCHD	Approved MOA with LGU (For Reversion)
36	CAA-C Health Center	Las Piñas City	2,000,000.00	1,905,510.04	1,959,990.51	100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
37	Manuyo Uno Health Center	Las Piñas City	2,000,000.00	1,899,007.21	1,930,349.96	100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
38	Moonwalk (Talon Singko) Health Center	Las Piñas City	5,000,000.00	4,653,801.55		100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
39	Pamplona Uno Health Center	Las Piñas City	2,000,000.00	1,907,919.63	1,959,990.61	100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
40	Ilaya Health Center	Las Piñas City	3,000,000.00	2,870,016.12		100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
41	Bernabe Health Center	Las Piñas City	2,000,000.00	1,897,925.05		100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
42	CAA-D Health Center	Las Piñas City	2,000,000.00	1,875,478.15		100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
43	Urbanville Health Center	Las Piñas City	3,000,000.00	2,828,758.12		100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
44	Basa (Zapote) Health Center	Las Piñas City	3,000,000.00	2,869,031.97	2,915,845.19	100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
45	Talon IV Health Center	Las Piñas City	3,000,000.00	2,862,066.58			MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Reverted)
46	Valenzuela City Emergency Hospital	Valenzuela City	20,000,000.00	19,500,598.25	19,499,928.84	100%	MMCHD	Approved MOA with DPWH-NCR, MM3rdDEO (Completed)
47	San Antonio Health Center	Quezon City	3,000,000.00				MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (For Reversion)
48	Project 7 Health Center	Quezon City	1,500,000.00	1,447,722.78		100%	MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
49	La Loma Health Center	Quezon City	1,500,000.00	1,447,723.44		100%	MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
50	Bagbag Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
51	Kaligayahan Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
52	Greater Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
53	Nagkaisang Nayon Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
54	San Bartolome Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
55	North Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
56	Pasong Putik Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
57	Sta. Lucia Barangay Health Station	Quezon City	1,200,000.00				MMCHD	Reverted
58	Sta. Monica Barangay Health Station	Quezon City	1,200,000.00	1,182,060.00		100%	MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
59	Baritan Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
60	Bayan-Bayanan Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
61	Concepcion Health Center	Malabon City	2,000,000.00	1,930,248.45	1,999,860.06	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
62	Dampalit Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
63	Catmon Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
64	Longos Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
65	Flores Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
66	Tinajeros Health Center	Malabon City	2,000,000.00	1,920,428.33	1,920,305.87	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
67	San Agustin Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
68	Maysilo Health Center	Malabon City	2,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MNDEO (For Reversion)
69	Barangay Pinagsama Health Center	Taguig City	9,700,000.00				MMCHD	Approved MOA with LGU (For Reversion)
70	Barangay Bagong Tanyag Health Center	Taguig City	9,700,000.00				MMCHD	Approved MOA with LGU (For Reversion)
71	Concepcion Uno Health Center	Marikina City	2,000,000.00	1,918,144.02	1,918,405.36	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
72	Nangka Health Center	Marikina City	1,500,000.00	1,439,217.76	1,359,417.10	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
73	Parang Health Center	Marikina City	2,000,000.00	1,917,696.25		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
74	Fortune Health Center	Marikina City	2,000,000.00	1,919,148.20			MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (For Reversion)
75	Marikina Heights Health Center	Marikina City	2,000,000.00	1,918,791.51		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
76	Concepcion Dos Health Center	Marikina City	1,500,000.00	1,439,087.56	1,359,280.73	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
77	Southville 3 Health Center, Barangay Poblacion	Muntinlupa City	3,500,000.00	3,356,935.88		100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
78	Bagong Silang Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,431,124.26	1,469,999.82	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
79	Sucacat Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,430,671.31	1,469,999.99	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
80	Victoria Homes Health Center, Barangay Tunasan	Muntinlupa City	1,500,000.00	1,395,514.13	1,469,395.86	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
81	Bruger Health Center, Barangay Putatan	Muntinlupa City	1,500,000.00	1,424,342.24	1,379,623.26	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
82	Bayanan Health Center (Main)	Muntinlupa City	2,000,000.00	1,898,698.33	1,783,885.94	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
83	Bayanan Health Center (Annex)	Muntinlupa City	500,000.00	479,677.85	489,999.99	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed with approved variation order)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
84	Alabang Health Center	Muntinlupa City	3,500,000.00				MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (For Reversion)
85	Buli Health Center	Muntinlupa City	1,000,000.00	954,374.11	979,998.01	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
86	Putatan Health Center	Muntinlupa City	2,500,000.00	2,381,248.49	2,450,000.00	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
87	Sitio Sto. Niño Health Center, San Dionisio	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
88	Sitio Fatima Health Center, San Isidro	Parañaque City	5,000,000.00	4,825,491.29		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
89	Tramo 1 Health Center, San Dionisio	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
90	Libjo Health Center, Sto. Niño	Parañaque City	5,000,000.00	4,825,545.81		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
91	Seaside Health Center, Tambo	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
92	Daniel Fajardo Health Center	Las Piñas City	3,000,000.00	2,820,796.28	2,999,982.57	100%	MMCHD	Approved MOA with DPWH-NCR, LPMDEO (Completed)
2016 HFEP								
1	Tondo Foreshore RH and LIC	City of Manila	15,000,000.00	14,694,070.42		100%	DPWH	Completed
2	Baesa Health Center	Quezon City	9,704,000.00	8,986,000.08			DPWH	For reversion
3	Pedro Cruz Health Center	San Juan City	5,760,000.00	5,469,760.86		100%	DPWH	Completed
4	San Isidro Satellite Center	Parañaque City	7,000,000.00	6,755,902.05		100%	DPWH	Completed
5	Marcelo Green Health Center	Parañaque City	3,000,000.00	2,894,953.13		100%	DPWH	Completed
6	Sun Valley Health Center	Parañaque City	13,000,000.00	12,747,988.17		100%	DPWH	Completed
7	Don Bosco Health Center	Parañaque City	3,000,000.00	2,925,300.02			DPWH	For mutual termination
8	Amparo Health Center	Caloocan City	2,880,000.00	2,747,175.80		100%	DPWH-NCR, MM3DEO	Completed
9	Bagbaguin Health Center	Caloocan City	8,200,000.00	7,925,156.91		100%	DPWH-NCR, MM3DEO	Completed
10	Bagumbong-Dulo Health Center	Caloocan City	9,704,000.00	9,462,248.02		100%	DPWH-NCR, MM3DEO	Completed
11	Camarin 174 Health Center and Lying-in-Clinic	Caloocan City	8,200,000.00	7,905,971.05		100%	DPWH-NCR, MM3DEO	Completed
12	Barangay 118/120 Health Center	Caloocan City	1,464,000.00	1,404,960.96		100%	DPWH-NCR, MM3DEO	Completed
13	Barangay 12 Health Center	Caloocan City	5,800,000.00	5,591,905.50		100%	DPWH-NCR, MM3DEO	Completed
14	Bo. San Jose Health Center	Caloocan City	2,500,000.00	2,411,027.85		100%	DPWH-NCR, MM3DEO	Completed
15	Julian Felipe Health Center	Caloocan City	6,200,000.00	5,909,939.93		100%	DPWH-NCR, MM3DEO	Completed
16	Baritan Health Center	Malabon City	2,880,000.00	2,756,938.38	2,756,870.57	100%	DPWH-NCR, MNDEO	Completed
17	Catmon Health Center	Malabon City	2,880,000.00	2,763,152.46	2,762,675.71	100%	DPWH-NCR, MNDEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
18	Concepcion Health Center Phase I	Malabon City	2,880,000.00	2,776,755.87	2,776,722.65	100%	DPWH-NCR, MNDEO	Completed
19	Hulong Duhat Health Center	Malabon City	2,880,000.00	2,425,985.53	2,424,866.75	100%	DPWH-NCR, MNDEO	Completed
20	Ibaba Health Center	Malabon City	2,880,000.00	1,230,298.70	1,230,114.93	100%	DPWH-NCR, MNDEO	Completed
21	Longos Health Center	Malabon City	2,880,000.00	2,542,647.68	2,538,981.44	100%	DPWH-NCR, MNDEO	Completed
22	Muzon Health Center	Malabon City	2,880,000.00	2,738,394.68	2,738,149.09	100%	DPWH-NCR, MNDEO	Completed
23	Niugan Health Center	Malabon City	5,760,000.00	5,553,040.35	5,727,955.99	100%	DPWH-NCR, MNDEO	Completed
24	Panghulo Health Center	Malabon City	5,760,000.00	5,537,784.00	5,536,080.17	100%	DPWH-NCR, MNDEO	Completed
25	Potrero Health Center	Malabon City	1,500,000.00	1,448,872.64	1,448,742.78	100%	DPWH-NCR, MNDEO	Completed
26	San Agustin Health Center	Malabon City	2,880,000.00	2,063,903.92	2,063,580.73	100%	DPWH-NCR, MNDEO	Completed
27	Santolan Health Center	Malabon City	5,760,000.00	5,521,479.14	5,521,036.01	100%	DPWH-NCR, MNDEO	Completed
28	Tañong Health Center	Malabon City	5,760,000.00	5,509,502.67	5,508,330.38	100%	DPWH-NCR, MNDEO	Completed
29	Tonsuya Health Center	Malabon City	2,880,000.00	2,778,795.40	2,778,711.34	100%	DPWH-NCR, MNDEO	Completed
30	Tugatog Health Center	Malabon City	2,880,000.00	2,771,025.53	2,770,569.66	100%	DPWH-NCR, MNDEO	Completed
31	Dampalit Health Center	Malabon City	2,880,000.00	2,776,112.29	2,775,858.02	100%	DPWH-NCR, MNDEO	Completed
32	Bagong Lipunan Health Center	Navotas City	5,760,000.00	5,632,729.50		100%	MMCHD	Completed
33	San Roque Health Center	Navotas City	2,880,000.00	1,326,591.82		100%	MMCHD	Completed
34	Tangos Health Center	Navotas City	2,880,000.00	1,385,110.51		100%	MMCHD	Completed
35	Tumana Health Center	Navotas City	2,880,000.00	860,282.81		100%	MMCHD	Completed
36	Navotas Emergency and L-i-C	Navotas City	2,880,000.00	2,880,000.00			Approved MOA with DPWH	Reverted
37	Tanza L-i-C	Navotas City	7,460,000.00	7,126,576.30	7,126,576.30	100%	MMCHD	Completed
38	Ugong Health Center	Valenzuela City	2,000,000.00	1,906,697.85		100%	DPWH-NCR, MM3DEO	Completed
39	Gen. T. de Leon 2 Health Center	Valenzuela City	2,000,000.00	1,926,303.63		100%	DPWH-NCR, MM3DEO	Completed
40	Serrano Health Center	Valenzuela City	3,400,000.00	3,314,220.00		100%	DPWH-NCR, MM3DEO	Completed
41	Masikap Health Center	Municipality of Pateros	5,000,000.00	4,825,719.63		100%	DPWH-NCR, MM1DEO	Completed
42	Sto. Niño Health Center	Marikina City	9,704,000.00	8,496,581.76	9,346,173.30	100%	DPWH-NCR, MM1DEO	Completed
43	J. dela Peña Health Center	Marikina City	9,704,000.00	9,487,439.10	9,393,973.39	100%	DPWH-NCR, MM1DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
44	Sta. Elena Health Center	Marikina City	3,436,000.00	n/a			DPWH-NCR, MM1DEO	Reverted (No site available)
45	Tumana Health Center	Marikina City	3,000,000.00	2,910,233.57		100%	DPWH-NCR, MM1DEO	Completed
46	E. Rodriguez Health Center	Quezon City	1,000,000.00	819,707.47		100%	MMCHD	Completed
47	Escopa Health Center	Quezon City	2,880,000.00	836,420.62		100%	MMCHD	Completed
48	Payatas A Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
49	Payatas B Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
50	Bagong Silangan Health Center	Quezon City	3,000,000.00	2,881,027.89		100%	DPWH-NCR, QC1DEO	Completed
51	Doña Nicasia Health Center	Quezon City	3,000,000.00	2,850,773.48		100%	DPWH-NCR, QC1DEO	Completed
52	Lupang Pangako Health Center	Quezon City	3,000,000.00	2,881,069.96		100%	DPWH-NCR, QC1DEO	Completed
53	Talipapa Health Center	Quezon City	9,704,000.00	9,172,691.75		100%	DPWH-NCR, QC1DEO	Completed
54	Libis Health Center	Quezon City	2,000,000.00	1,940,275.25		100%	DPWH-NCR, QC2DEO	Completed
55	Ermin Garcia Health Center	Quezon City	1,500,000.00	1,459,651.52		100%	DPWH-NCR, QC2DEO	Completed
56	Pansol Health Center	Quezon City	1,500,000.00	1,459,545.37		100%	DPWH-NCR, QC2DEO	Completed
57	Murphy Super Health Center	Quezon City	3,000,000.00	2,880,850.00		100%	DPWH-NCR, QC2DEO	Completed
58	Old Balara Health Center	Quezon City	2,000,000.00	1,943,210.48		100%	DPWH-NCR, QC2DEO	Completed
59	Project 4 Health Center	Quezon City	2,000,000.00	1,940,370.95		100%	DPWH-NCR, QC2DEO	Completed
60	Socorro Health Center	Quezon City	8,000,000.00	7,772,263.25		100%	DPWH-NCR, QC2DEO	Completed
61	Tuktukan Health Center	Taguig City	9,704,000.00	8,207,024.21	9,025,895.28	100%	DPWH-NCR, MM1DEO	Completed
62	San Miguel Health Center Phase I	Taguig City	5,000,000.00	n/a			DPWH-NCR, MM1DEO	Reverted (No site available)
63	Mariano F. Jhocson Health Center	City of Manila	500,000.00	n/a			MOA with LGU	Reverted
64	Dimasalang Health Center	City of Manila	6,500,000.00	6,201,821.40		100%	DPWH-NCR, NMDEO	Completed
65	V. L. Fugoso Health Center	City of Manila	3,236,000.00	3,103,656.86		100%	DPWH-NCR, NMDEO	Completed
66	Esperanza Health Center and Lying-in-Clinic	City of Manila	5,760,000.00	5,644,646.45		100%	DPWH-NCR, NMDEO	Completed
67	Bacood Health Center	City of Manila	9,704,000.00	9,507,497.86		100%	DPWH-NCR, NMDEO	Completed
68	J. Fabella RHU	City of Manila	9,704,000.00	8,658,390.36		100%	DPWH-NCR, SMDEO	Completed (Phase I)
69	M.C. Icasiano Health Center	City of Manila	9,704,000.00	8,904,523.13		100%	DPWH-NCR, SMDEO	Completed as per scope of work
70	Kahilum Health Center	City of Manila	12,704,000.00	11,691,858.30		100%	DPWH-NCR, SMDEO	Completed
71	San Jose Health Center	Mandaluyong City	2,100,000.00	2,036,343.46		100%	MMCHD	Completed
72	Zaniga Health Center	Mandaluyong City	2,400,000.00	2,373,770.60		100%	MMCHD	Completed
73	Mauway Health Center	Mandaluyong City	2,969,000.00	2,949,885.02		100%	MMCHD	Completed
74	Vergara Health Center	Mandaluyong City	2,000,000.00	1,982,240.63		100%	MMCHD	Completed
75	Batis Health Center	San Juan City	2,000,000.00	1,899,163.92		100%	DPWH-NCR, MM1DEO	Completed
76	Tunasan (Laguerta) Health Center	Muntinlupa City	9,704,000.00	9,703,998.83		100%	MMCHD	Completed
77	New Cupang Health Center	Muntinlupa City	9,704,000.00	9,680,989.73		100%	MMCHD	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
78	Sitio Sto. Niño Health Center	Muntinlupa City	1,500,000.00	n/a			MMCHD	Reverted
79	La Huerta HC	Parañaque City	1,500,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
80	San Isidro Main HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
81	San Dionosio HC (3-in-1)	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
82	Sto Niño HC	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
83	Don Galo HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO	Reverted
84	Moonwalk Health Center	Parañaque City	3,000,000.00	2,894,909.07		100%	DPWH-NCR, MM2DEO	Completed
85	Doña Martha Health Center and Lying-in-Clinic	Pasay City	14,500,000.00	13,370,241.65		100%	DPWH-NCR, SMDEO	Completed
86	Ventanilla Health Center	Pasay City	24,804,000.00	22,733,010.45		100%	DPWH-NCR, SMDEO	Completed as per scope of work
87	Taguig General Hospital	Taguig City	150,000,000.00	144,025,563.78		100%	DPWH-NCR	Completed
88	Taguig-Pateros District Hospital	Taguig City	25,000,000.00	24,256,117.98	24,253,117.98	100%	DPWH-NCR, MM1DEO	Completed
89	Rosario Maclang Bautista General Hospital	Quezon City	100,000,000.00	99,698,887.39		100%	MOA with LGU	Completed MOA with LGU
90	Quezon City General Hospital	Quezon City	20,000,000.00	18,611,283.69		100%	DPWH-NCR, QC1DEO	Completed
91	Ospital ng Sampaloc	City of Manila	10,000,000.00	9,864,526.25		100%	MOA with LGU	Completed MOA with LGU
92	Ospital ng Tondo	City of Manila	15,000,000.00	14,477,341.86		100%	DPWH-NCR, NMDEO	Completed
93	Sta. Ana Hospital	City of Manila	15,000,000.00	14,040,775.95		100%	DPWH-NCR, SMDEO	Completed
Others							Others	
94	Tañong Health Center	Marikina City	4,500,000.00	4,497,180.31		100%	MMCHD	MOA with LGU Completed
95	Napindan Super Health Center	Taguig City	5,900,000.00	4,920,089.70		100%	MMCHD	Completed
96	Barangka Ibaba at Itaas Health Center	Mandaluyong City	500,000.00	363,222.65		100%	MMCHD	Completed
97	Barangka Ilaya Health Center	Mandaluyong City	602,250.00	507,673.43		100%	MMCHD	Completed
98	Block 38 (Welfareville) Health	Mandaluyong City	1,586,150.79	1,222,890.20		100%	MMCHD	Completed
99	Block 37 (Welfareville) Health	Mandaluyong City	1,000,000.00	785,251.18		100%	MMCHD	Completed
100	Highway Hills Health Center	Mandaluyong City	1,000,000.00	775,935.22		100%	MMCHD	Completed
101	Ma. Clara Health Center	Mandaluyong City	500,000.00	400,086.40		100%	MMCHD	Completed
102	Makabayan Health Center	Mandaluyong City	279,250.00	191,807.00		100%	MMCHD	Completed
103	Malamig Health Center	Mandaluyong City	1,000,000.00	765,358.16		100%	MMCHD	Completed
104	Pag-Asa Health Center	Mandaluyong City	500,000.00	447,774.74		100%	MMCHD	Completed
105	People's Health Center	Mandaluyong City	750,000.00	674,314.76		100%	MMCHD	Completed
106	Plainview Health Center	Mandaluyong City	500,000.00	352,227.40		100%	MMCHD	Completed
107	Saniboy Health Center	Mandaluyong City	600,000.00	503,877.36		100%	MMCHD	Completed
108	Welfareville (Main) Health Center	Mandaluyong City	500,000.00	351,767.36		100%	MMCHD	Completed
109	San Perfecto Health Center	San Juan City	1,300,000.00	1,289,536.82		100%	MMCHD	Completed
110	Pamplona Dos Health Center	Las Piñas City	3,000,000.00	2,737,698.22	2,999,996.81	100%	MMCHD	Completed
111	Pilar Health Center	Las Piñas City	3,000,000.00	2,766,509.10	2,999,995.75	100%	MMCHD	MOA with DPWH-NCR, LP-MDEO; Completed
112	Pulang Lupa Dos Health Center	Las Piñas City	3,000,000.00	2,889,999.96		100%	MMCHD	Completed
113	Talon Dos (BF Carnival) Health	Las Piñas City	3,000,000.00	2,785,698.11		100%	MMCHD	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	G
Others								
114	Palomar Health Center	City of Manila	10,000,000.00	9,433,936.98	9,433,936.98	100%	MMCHD	Completed
115	Bo. Fugoso Health Center	City of Manila	7,500,000.00	7,265,767.51	7,265,767.51	100%	MMCHD	Completed
2013								
1	Bagong Silang HC	Mandaluyong City	300,000.00	298,825.09		100%	MMCHD	Completed
2	Zaniga HC	Mandaluyong City	2,000,000.00	1,941,450.62		100%	MMCHD	Completed
3	Baclaran HC	Parañaque City	500,000.00	431,809.60		100%	MMCHD	Completed
4	Sto. Niño HC	Parañaque City	400,000.00	349,087.78		100%	MMCHD	Completed
5	BF Homes HC	Parañaque City	2,500,000.00	706,447.71		100%	MMCHD	Completed
6	Merville HC	Parañaque City	2,500,000.00	906,428.81		100%	MMCHD	Completed
7	San Martin de Porres HC	Parañaque City	2,500,000.00	2,449,921.24		100%	MMCHD	Completed
8	Bagong Tanyag HC	Taguig City	345,000.00	300,331.83		100%	MMCHD	Completed
9	South Daang Hari HC	Taguig City	345,000.00	302,714.41		100%	MMCHD	Completed

Submitted by:


KAREN B. FERNANDEZ, MD, MMHEA
 Medical Officer IV

Recommending Approval:


ALELI ANNIE GRACE P. SUDIACAL, MD, MPH
 Director III

Approved by:


GLORIA J. BALBOA, MD, MPH, MHA, CEO VI, CESO III
 Director IV