

Metro Manila Center for Health Development
HEALTH FACILITIES ENHANCEMENT PROGRAM-INFRASTRUCTURE PROJECTS
 For 2nd Quarter CY 2021
 as of June 2021

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
2021 HFEP							
1	Bo. Obrero Health Center	Manila	5,000,000			MMCD	Ongoing Procurement Ongoing Procurement (For Award)
2	San Juan Medical Center	San Juan City	10,000,000			MMCD	Ongoing Procurement (Pre-bid)
3	Bureau of Corrections' Dialysis Center	Muntinlupa	20,000,000			BuCor	MOA with End-user
2020 PROJECTS							
1	Construction of Temporary Treatment and Monitoring Facilities	Quezon City	10,000,000			LGU	MOA with End-user
2	Construction of Temporary Treatment and Monitoring Facilities	Marikina City	10,000,000			LGU	MOA with End-user
2019 HFEP							
1	AA Zapa Health Center	Caloocan City	4,000,000	3,784,085.55		MMCD	For Mobilization
2	Mayor Moises R. Flores Memorial Health Center	Municipality of Pateros	7,654,667	7,644,459.89		LGU	Ongoing Construction (7.57% Accomplished)
3	Mayor Delfin C. Salonga Health Center	Municipality of Pateros	13,000,000	12,984,173.08		LGU	Ongoing Construction (6% Accomplished)
4	Taguig - Pateros District Hospital	Taguig City	25,000,000				Failed Bid; For Reversion
5	Greater Lagro Health Center	Quezon City	1,000,000				With request for Project Modification.
6	Arsenia J. Maximo Super Health Center	Quezon City	3,300,000				With request for Project Modification.
7	Cubao Health Center	Quezon City	1,500,000				With request for Project Modification.
8	Fairview Health Center	Quezon City	1,000,000				With request for Project Modification.
9	Kalayaan Health Center	Quezon City	1,500,000				With request for Project Modification.
10	Sta. Lucia Health Center	Quezon City	1,000,000				With request for Project Modification.
11	Capri Health Center	Quezon City	1,000,000				With request for Project Modification.
12	North Fairview Health Center	Quezon City	1,000,000	924,562.32	924,559.16	MMCD	On-going Construction (23% Accomplished)
13	Pasong Putik Health Center	Quezon City	1,000,000				With request for Project Modification.
14	Nagkaisang Nayon Health Center	Quezon City	1,000,000				With request for Project Modification.
15	Pinyahan Health Center	Quezon City	1,500,000				With request for Project Modification.
16	San Vicente Health Center	Quezon City	1,500,000				For Reversion.

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D				P
17	Kamuning Health Center	Quezon City	1,500,000				For Reversion.
18	Tatalon Health Center	Quezon City	1,500,000				With request for Project Modification.
19	San Isidro Galas Health Center	Quezon City	1,500,000	1,409,056.59	1,408,758.24	MMCD	On-going Construction (93.77% Accomplished)
20	Krus na Ligas Health Center	Quezon City	1,500,000	1,441,048.31	1,439,523.33	MMCD	On-going Construction (90.32% Accomplished)
21	Gulod Health Center	Quezon City	1,000,000				With request for Project Modification.
22	Roxas Health Center	Quezon City	1,500,000				Not requested for FLR.
23	Kaligayahan Health Center	Quezon City	1,000,000				Not requested for FLR.
24	San Bartolome Health Center	Quezon City	2,000,000				For Reversion.
25	UP Campus Health Center	Quezon City	1,500,000				For Reversion.
26	Justice Jose Abad Santos General Hospital	City of Manila	3,045,000	2,994,978.21		MMCD	Suspended (53.33% Accomplished)
27	Ospital ng Sampaloc	City of Manila	15,000,000				For reversion.
28	Tibagan Health Center and Laboratory (Main)	San Juan City	2,700,000	2,527,407.25		MMCD	For Mobilization.
29	Sto. Niño Health Center	Parañaque City	4,000,000	3,564,337.43		MMCD	Ongoing construction (84.94% Accomplished)
30	Baclaran Health Center	Parañaque City	1,000,000				Not requested for FLR.
31	San Isidro Health Center	Parañaque City	2,500,000				Not requested for FLR.
32	Rotary Homes, La Huerta Health Center	Parañaque City	2,500,000				Not requested for FLR.
33	BF Homes Health Center	Parañaque City	5,200,000				Not requested for FLR.
34	Moonwalk Health Center	Parañaque City	2,500,000				Not requested for FLR.
35	San Martin De Porres Health Center	Parañaque City	2,500,000	2,417,568.02		MMCD	Ongoing construction (83.15% Accomplished)
36	Merville Health Center	Parañaque City	2,500,000	2,345,048.04		MMCD	Ongoing construction (71.34% Accomplished)
37	BF Homes Lying - in Clinic	Parañaque City	5,000,000				Not requested for FLR.
38	M. Dela Cruz Health Center	Pasay City	5,000,000	3,124,526.95		MMCD	For mobilization
39	San Isidro Health Center	Pasay City	5,000,000	4,029,272.76		MMCD	For mobilization
2018 HFEP							

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
1	Tanza Pabahay Health Center	Navotas City	7,000,000.00	6,756,045.12	6,999,719.61	DPWH	Completed
2	Valenzuela City Emergency Hospital	Valenzuela City	13,000,000.00	12,646,531.30		DPWH	Completed
3	Ligid Super Health Center	Taguig City	9,704,000.00	9,335,835.08		DPWH	Completed
4	South Signal Super Health Center	Taguig City	12,500,000.00	12,490,310.98		LGU	Ongoing Construction (30% Accomplished)
5	Upper Bicutan Super Health Center	Taguig City	10,500,000.00	10,489,998.81		LGU	Ongoing Construction (10% Accomplished)
6	Eulogio Rodriguez Health Center	Quezon City	9,000,000.00	8,587,185.09		DPWH	Completed
7	Wenceslao Dela Paz Health Center	Quezon City	5,000,000.00	4,726,133.15		DPWH	Completed
8	Melchora Aquino Health Center	Quezon City	3,000,000.00	2,895,367.55		DPWH	Completed
9	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00	47,760,861.00	49,499,186.90	DPWH	Completed
10	Arsenio H. Lacson Health Center	City of Manila	2,800,000.00	2,601,047.01	2,598,984.39	DPWH	Completed
11	Ospital ng Maynila Medical Center	City of Manila	3,000,000.00	2,792,803.59		DPWH	Completed
12	San Isidro Health Center	Makati City	2,880,000.00	2,822,690.82		DPWH	Completed
13	Lakeview Health Center	Muntinlupa City	9,704,000.00	9,641,294.24		LGU	Completed
14	Poblacion Health Center	Muntinlupa City	9,704,000.00				For Reversion
15	Putatan Health Center and Lying in Clinic (Main)	Muntinlupa City	1,000,000.00	930,018.35		DPWH	Completed
16	Don Bosco Health Center	Parañaque City	7,000,000.00	6,860,328.52		DPWH	Completed
17	San Antonio Health Center and Lying in Clinic	Parañaque City	4,000,000.00	2,878,202.83	3,121,935.68	DPWH	Completed
18	Masville Satellite Center (BHS)	Parañaque City	2,000,000.00	1,959,967.09	1,887,322.77	DPWH	Completed
19	Sampaloc Satellite Center (BHS)	Parañaque City	2,000,000.00			DPWH	For Reversion
20	Zapote Health Center	Las Piñas City	7,000,000.00	6,509,899.53		DPWH	Completed
2017 HFEP							
1	Batasan Hills Super Health Center	Quezon City	5,600,000.00	5,293,380.19		DPWH-NCR QC1st DEO	Completed
2	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,442,403.16	1,442,295.83	DPWH-NCR QC2nd DEO	Completed
3	Piñahan Health Center	Quezon City	1,500,000.00	1,444,411.24	1,444,029.64	DPWH-NCR QC2nd DEO	Completed
4	San Vicente Health Center	Quezon City	1,500,000.00	1,443,939.45	1,486,752.95	DPWH-NCR QC2nd DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
5	Bagong Lipunan Health Center	Navotas City	2,312,000.00	2,219,744.22	2,308,230.48	DPWH-NCR MNDEO	Completed
6	Kaunlaran Village Health Center	Navotas City	2,312,000.00	2,286,039.37	2,294,896.46	DPWH-NCR MNDEO	Completed
7	North Bay Boulevard North Health Center	Navotas City	2,312,000.00	2,229,050.40	2,304,869.79	DPWH-NCR MNDEO	Completed
8	Quintin de Borja Health Center	Pateros, Mun. of	2,500,000.00	2,412,805.27		DPWH-NCR MM1st DEO	Completed
9	IVC (Olandes) Health Center	Marikina City	9,700,000.00	9,206,530.52		DPWH-NCR MM1st DEO	Ongoing Construction (45% Accomplished)
10	Malanday Health Center	Marikina City	9,700,000.00	9,309,923.83	9,206,530.52	DPWH-NCR MM1st DEO	Completed
11	Satellite Treatment Hub for People Living with HIV	Marikina City	3,000,000.00				For reversion
12	Velasquez Health Center	City of Manila	6,000,000.00	5,751,558.41		DPWH-NCR NMDEO	Completed
13	Patricia Health Center	City of Manila	5,000,000.00	4,778,460.00		DPWH-NCR NMDEO	For Termination
14	D. Belmonte Health Center	City of Manila	1,700,000.00	1,630,183.60	1,630,183.60	DPWH-NCR NMDEO	Completed
15	M. Earnshaw Health Center	City of Manila	500,000.00	481,864.32		DPWH-NCR NMDEO	Completed
16	San Diego Health Center	City of Manila	3,500,000.00	3,352,430.94	3,352,408.93	DPWH-NCR NMDEO	Completed
17	San Andres Health Center	City of Manila	2,312,000.00	2,149,386.24	1,920,588.74	DPWH-NCR SMDEO	Completed
18	Gat Andres Bonifacio Memorial Hospital	City of Manila	14,000,000.00	13,299,487.97	13,299,483.69	DPWH-NCR NMDEO	Completed
19	Bangkal Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,949,580.62	1,458,033.19	DPWH-NCR MM2nd DEO	Completed
20	Carmona Health Center	Makati City	2,312,000.00	2,254,822.46		DPWH-NCR MM2nd DEO	Completed
21	La Paz Health Center	Makati City	2,312,000.00	2,242,035.31	1,723,778.71	DPWH-NCR MM2nd DEO	Completed
22	Pio Health Center	Makati City	2,312,000.00	2,242,035.31		DPWH-NCR MM2nd DEO	Completed
23	Singkamas Health Center	Makati City	1,000,000.00	992,100.93		DPWH-NCR MM2nd DEO	Completed
24	Tejeros Health Center	Makati City	2,000,000.00	1,755,423.18	1,714,622.25	DPWH-NCR MM2nd DEO	Completed
25	Valenzuela Health Center	Makati City	3,000,000.00	2,925,147.61	2,747,280.60	DPWH-NCR MM2nd DEO	Completed
26	East Rembo Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,813,826.50		LGU	Ongoing Construction (95% Accomplished)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
27	Guadalupe Nuevo Health Center and Lying-in-Clinic	Makati City	4,000,000.00	3,935,659.59		LGU	Ongoing Construction (90% Accomplished)
28	Guadalupe Viejo Health Center	Makati City	2,312,000.00	1,967,604.63		LGU	Ongoing Construction (95% Accomplished)
29	Putatan 3 Health Center (Upper Putatan)	Muntinlupa City	9,704,000.00			DPWH-NCR LP-M DEO	For reversion
30	La Huerta Health Center	Parañaque City	2,312,000.00			DPWH-NCR MM2nd DEO	For reversion
31	San Dionisio Health Center	Parañaque City	2,312,000.00	2,186,481.15		DPWH-NCR MM2nd DEO	Completed
32	San Isidro Health Center	Parañaque City	2,312,000.00				For reversion
33	Tambo Health Center and Lying-in-Clinic	Parañaque City	2,312,000.00	2,186,624.24	1,799,022.22	DPWH-NCR MM2nd DEO	Completed
34	MIA Health Center	Pasay City	19,408,000.00	18,258,576.02	19,310,532.16	DPWH-NCR SMDEO	Completed
35	Pasay City General Hospital	Pasay City	6,000,000.00			LGU	For reversion
36	CAA-C Health Center	Las Piñas City	2,000,000.00	1,905,510.04	1,959,990.51	DPWH-NCR LP-M DEO	Completed
37	Manuyo Uno Health Center	Las Piñas City	2,000,000.00	1,899,007.21	1,930,349.96	DPWH-NCR LP-M DEO	Completed
38	Moonwalk (Talon Singko) Health Center	Las Piñas City	5,000,000.00	4,653,801.55		DPWH-NCR LP-M DEO	Suspended
39	Pamplona Uno Health Center	Las Piñas City	2,000,000.00	1,907,919.63	1,959,990.61	DPWH-NCR LP-M DEO	Completed
40	Ilaya Health Center	Las Piñas City	3,000,000.00	2,870,016.12		DPWH-NCR LP-M DEO	Completed
41	Bernabe Health Center	Las Piñas City	2,000,000.00	1,897,925.05		DPWH-NCR LP-M DEO	Completed
42	CAA-D Health Center	Las Piñas City	2,000,000.00	1,875,478.15		DPWH-NCR LP-M DEO	Completed
43	Urbanville Health Center	Las Piñas City	3,000,000.00	2,828,758.12		DPWH-NCR LP-M DEO	Ongoing Construction (37% Accomplished)
44	Basa (Zapote) Health Center	Las Piñas City	3,000,000.00	2,869,031.97	2,915,845.19	DPWH-NCR LP-M DEO	Completed
45	Talon IV Health Center	Las Piñas City	3,000,000.00	2,862,066.58		DPWH-NCR LP-M DEO	For reversion
46	Valenzuela City Emergency Hospital	Valenzuela City	20,000,000.00	19,500,598.25	19,499,928.84	DPWH-NCR MM3rd DEO	Completed
47	San Antonio Health Center	Quezon City	3,000,000.00			DPWH-NCR QC1st DEO	For reversion
48	Project 7 Health Center	Quezon City	1,500,000.00	1,447,722.78		DPWH-NCR QC1st DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
49	La Loma Health Center	Quezon City	1,500,000.00	1,447,723.44		DPWH-NCR QC1st DEO	Completed
50	Bagbag Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
51	Kaligayahan Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
52	Greater Fairview Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
53	Nagkaisang Nayon Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
54	San Bartolome Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
55	North Fairview Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
56	Pasong Putik Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
57	Sta. Lucia Barangay Health Station	Quezon City	1,200,000.00			MMCHD	Reverted
58	Sta. Monica Barangay Health Station	Quezon City	1,200,000.00	1,182,060.00		DPWH-NCR, QC1st DEO	Completed
59	Baritan Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
60	Bayan-Bayanan Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
61	Concepcion Health Center	Malabon City	2,000,000.00	1,930,248.45	1,999,860.06	DPWH-NCR MN DEO	Completed
62	Dampalit Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
63	Catmon Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
64	Longos Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
65	Flores Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
66	Tinajeros Health Center	Malabon City	2,000,000.00	1,920,428.33	1,920,305.87	DPWH-NCR MN DEO	Completed
67	San Agustin Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion
68	Maysilo Health Center	Malabon City	2,000,000.00			DPWH-NCR MN DEO	For reversion

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D				P
69	Barangay Pinagsama Health Center	Taguig City	9,700,000.00			LGU	For reversion
70	Barangay Bagong Tanyag Health Center	Taguig City	9,700,000.00			LGU	For reversion
71	Concepcion Uno Health Center	Marikina City	2,000,000.00	1,918,144.02	1,918,405.36	DPWH-NCR MM1st DEO	Completed
72	Nangka Health Center	Marikina City	1,500,000.00	1,439,217.76	1,359,417.10	DPWH-NCR MM1st DEO	Completed
73	Parang Health Center	Marikina City	2,000,000.00	1,917,696.25		DPWH-NCR MM1st DEO	Completed
74	Fortune Health Center	Marikina City	2,000,000.00	1,919,148.20		DPWH-NCR MM1st DEO	For Reversion
75	Marikina Heights Health Center	Marikina City	2,000,000.00	1,918,791.51		DPWH-NCR MM1st DEO	Completed
76	Concepcion Dos Health Center	Marikina City	1,500,000.00	1,439,087.56	1,359,280.73	DPWH-NCR MM1st DEO	Completed
77	Southville 3 Health Center, Barangay Poblacion	Muntinlupa City	3,500,000.00	3,356,935.88		DPWH-NCR LP-M DEO	Completed
78	Bagong Silang Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,431,124.26	1,469,999.82	DPWH-NCR LP-M DEO	Completed
79	Sucat Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,430,671.31	1,469,999.99	DPWH-NCR LP-M DEO	Completed
80	Victoria Homes Health Center, Barangay Tunasan	Muntinlupa City	1,500,000.00	1,395,514.13	1,469,395.86	DPWH-NCR LP-M DEO	Completed
81	Bruger Health Center, Barangay Putatan	Muntinlupa City	1,500,000.00	1,424,342.24	1,379,623.26	DPWH-NCR LP-M DEO	Completed
82	Bayanan Health Center (Main)	Muntinlupa City	2,000,000.00	1,898,698.33	1,783,885.94	DPWH-NCR LP-M DEO	Completed
83	Bayanan Health Center (Annex)	Muntinlupa City	500,000.00	479,677.85	489,999.99	DPWH-NCR LP-M DEO	Completed
84	Alabang Health Center	Muntinlupa City	3,500,000.00			DPWH-NCR LP-M DEO	For reversion
85	Buli Health Center	Muntinlupa City	1,000,000.00	954,374.11	979,998.01	DPWH-NCR LP-M DEO	Completed
86	Putatan Health Center	Muntinlupa City	2,500,000.00	2,381,248.49	2,450,000.00	DPWH-NCR LP-M DEO	Completed
87	Sitio Sto. Niño Health Center, San Dionisio	Parañaque City	5,000,000.00			DPWH-NCR MM2nd DEO	For Reversion
88	Sitio Fatima Health Center, San Isidro	Parañaque City	5,000,000.00	4,825,491.29		DPWH-NCR MM2nd DEO	Completed
89	Tramo 1 Health Center, San Dionisio	Parañaque City	5,000,000.00			DPWH-NCR MM2nd DEO	For Reversion
90	Libjo Health Center, Sto. Niño	Parañaque City	5,000,000.00	4,825,545.81		DPWH-NCR MM2nd DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
91	Seaside Health Center, Tambo	Parañaque City	5,000,000.00			DPWH-NCR MM2nd DEO	For Reversion
92	Daniel Fajardo Health Center	Las Piñas City	3,000,000.00	2,820,796.28	2,999,982.57	DPWH-NCR LP-M DEO	Completed
2016 HFEP							
1	Tondo Foreshore RH and LIC	City of Manila	15,000,000.00	14,694,070.42		DPWH	Completed
2	Baesa Health Center	Quezon City	9,704,000.00	8,986,000.08		DPWH	For reversion
3	Pedro Cruz Health Center	San Juan City	5,760,000.00	5,469,760.86		DPWH	Completed
4	San Isidro Satellite Center	Parañaque City	7,000,000.00	6,755,902.05		DPWH	Completed
5	Marcelo Green Health Center	Parañaque City	3,000,000.00	2,894,953.13		DPWH	Completed
6	Sun Valley Health Center	Parañaque City	13,000,000.00	12,747,988.17		DPWH	Completed
7	Don Bosco Health Center	Parañaque City	3,000,000.00	2,925,300.02		DPWH	For mutual termination
8	Amparo Health Center	Caloocan City	2,880,000.00	2,747,175.80		DPWH-NCR, MM3DEO	Completed
9	Bagbaguin Health Center	Caloocan City	8,200,000.00	7,925,156.91		DPWH-NCR, MM3DEO	Completed
10	Bagumbong-Dulo Health Center	Caloocan City	9,704,000.00	9,462,248.02		DPWH-NCR, MM3DEO	Completed
11	Camarin 174 Health Center and Lying-in-Clinic	Caloocan City	8,200,000.00	7,905,971.05		DPWH-NCR, MM3DEO	Completed
12	Barangay 118/120 Health Center	Caloocan City	1,464,000.00	1,404,960.96		DPWH-NCR, MM3DEO	Completed
13	Barangay 12 Health Center	Caloocan City	5,800,000.00	5,591,905.50		DPWH-NCR, MM3DEO	Completed
14	Bo. San Jose Health Center	Caloocan City	2,500,000.00	2,411,027.85		DPWH-NCR, MM3DEO	Completed
15	Julian Felipe Health Center	Caloocan City	6,200,000.00	5,909,939.93		DPWH-NCR, MM3DEO	Completed
16	Baritan Health Center	Malabon City	2,880,000.00	2,756,938.38	2,756,870.57	DPWH-NCR, MNDEO	Completed
17	Catmon Health Center	Malabon City	2,880,000.00	2,763,152.46	2,762,675.71	DPWH-NCR, MNDEO	Completed
18	Concepcion Health Center Phase I	Malabon City	2,880,000.00	2,776,755.87	2,776,722.65	DPWH-NCR, MNDEO	Completed
19	Hulong Duhat Health Center	Malabon City	2,880,000.00	2,425,985.53	2,424,866.75	DPWH-NCR, MNDEO	Completed
20	Ibaba Health Center	Malabon City	2,880,000.00	1,230,298.70	1,230,114.93	DPWH-NCR, MNDEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
21	Longos Health Center	Malabon City	2,880,000.00	2,542,647.68	2,538,981.44	DPWH-NCR, MNDEO	Completed
22	Muzon Health Center	Malabon City	2,880,000.00	2,738,394.68	2,738,149.09	DPWH-NCR, MNDEO	Completed
23	Niugan Health Center	Malabon City	5,760,000.00	5,553,040.35	5,727,955.99	DPWH-NCR, MNDEO	Completed
24	Panghulo Health Center	Malabon City	5,760,000.00	5,537,784.00	5,536,080.17	DPWH-NCR, MNDEO	Completed
25	Potrero Health Center	Malabon City	1,500,000.00	1,448,872.64	1,448,742.78	DPWH-NCR, MNDEO	Completed
26	San Agustin Health Center	Malabon City	2,880,000.00	2,063,903.92	2,063,580.73	DPWH-NCR, MNDEO	Completed
27	Santolan Health Center	Malabon City	5,760,000.00	5,521,479.14	5,521,036.01	DPWH-NCR, MNDEO	Completed
28	Tañong Health Center	Malabon City	5,760,000.00	5,509,502.67	5,508,330.38	DPWH-NCR, MNDEO	Completed
29	Tonsuya Health Center	Malabon City	2,880,000.00	2,778,795.40	2,778,711.34	DPWH-NCR, MNDEO	Completed
30	Tugatog Health Center	Malabon City	2,880,000.00	2,771,025.53	2,770,569.66	DPWH-NCR, MNDEO	Completed
31	Dampalit Health Center	Malabon City	2,880,000.00	2,776,112.29	2,775,858.02	DPWH-NCR, MNDEO	Completed
32	Bagong Lipunan Health Center	Navotas City	5,760,000.00	5,632,729.50		MMCHD	Completed
33	San Roque Health Center	Navotas City	2,880,000.00	1,326,591.82		MMCHD	Completed
34	Tangos Health Center	Navotas City	2,880,000.00	1,385,110.51		MMCHD	Completed
35	Tumana Health Center	Navotas City	2,880,000.00	860,282.81		MMCHD	Completed
36	Navotas Emergency and L-i-C	Navotas City	2,880,000.00	2,880,000.00		Approved MOA with DPWH	Reverted
37	Tanza L-i-C	Navotas City	7,460,000.00	7,126,576.30	7,126,576.30	MMCHD	Completed
38	Ugong Health Center	Valenzuela City	2,000,000.00	1,906,697.85		DPWH-NCR, MM3DEO	Completed
39	Gen. T. de Leon 2 Health Center	Valenzuela City	2,000,000.00	1,926,303.63		DPWH-NCR, MM3DEO	Completed
40	Serrano Health Center	Valenzuela City	3,400,000.00	3,314,220.00		DPWH-NCR, MM3DEO	Completed
41	Masikap Health Center	Municipality of Pateros	5,000,000.00	4,825,719.63		DPWH-NCR, MM1DEO	Completed


Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
42	Sto. Niño Health Center	Marikina City	9,704,000.00	8,496,581.76	9,346,173.30	DPWH-NCR, MM1DEO	Completed
43	J. dela Peña Health Center	Marikina City	9,704,000.00	9,487,439.10	9,393,973.39	DPWH-NCR, MM1DEO	Completed
44	Sta. Elena Health Center	Marikina City	3,436,000.00	n/a		DPWH-NCR, MM1DEO	Reverted
45	Tumana Health Center	Marikina City	3,000,000.00	2,910,233.57		DPWH-NCR, MM1DEO	Completed
46	E. Rodriguez Health Center	Quezon City	1,000,000.00	819,707.47		MMCHD	Completed
47	Escopa Health Center	Quezon City	2,880,000.00	836,420.62		MMCHD	Completed
48	Payatas A Health Center	Quezon City	3,000,000.00	2,881,230.96		DPWH-NCR, QC1DEO	Completed
49	Payatas B Health Center	Quezon City	3,000,000.00	2,881,230.96		DPWH-NCR, QC1DEO	Completed
50	Bagong Silangan Health Center	Quezon City	3,000,000.00	2,881,027.89		DPWH-NCR, QC1DEO	Completed
51	Dofia Nicasia Health Center	Quezon City	3,000,000.00	2,850,773.48		DPWH-NCR, QC1DEO	Completed
52	Lupang Pangako Health Center	Quezon City	3,000,000.00	2,881,069.96		DPWH-NCR, QC1DEO	Completed
53	Talipapa Health Center	Quezon City	9,704,000.00	9,172,691.75		DPWH-NCR, QC1DEO	Completed
54	Libis Health Center	Quezon City	2,000,000.00	1,940,275.25		DPWH-NCR, QC2DEO	Completed
55	Ermin Garcia Health Center	Quezon City	1,500,000.00	1,459,651.52		DPWH-NCR, QC2DEO	Completed
56	Pansol Health Center	Quezon City	1,500,000.00	1,459,545.37		DPWH-NCR, QC2DEO	Completed
57	Murphy Super Health Center	Quezon City	3,000,000.00	2,880,850.00		DPWH-NCR, QC2DEO	Completed
58	Old Balara Health Center	Quezon City	2,000,000.00	1,943,210.48		DPWH-NCR, QC2DEO	Completed
59	Project 4 Health Center	Quezon City	2,000,000.00	1,940,370.95		DPWH-NCR, QC2DEO	Completed
60	Socorro Health Center	Quezon City	8,000,000.00	7,772,263.25		DPWH-NCR, QC2DEO	Completed
61	Tuktukan Health Center	Taguig City	9,704,000.00	8,207,024.21	9,025,895.28	DPWH-NCR, MM1DEO	Completed
62	San Miguel Health Center Phase I	Taguig City	5,000,000.00	n/a		DPWH-NCR, MM1DEO	Reverted
63	Mariano F. Jhocson Health Center	City of Manila	500,000.00	n/a		MOA with LGU	Reverted
64	Dimasalang Health Center	City of Manila	6,500,000.00	6,201,821.40		DPWH-NCR, NMDEO	Completed
65	V. L. Fugoso Health Center	City of Manila	3,236,000.00	3,103,656.86		DPWH-NCR, NMDEO	Completed
66	Esperanza Health Center and Lying-in-Clinic	City of Manila	5,760,000.00	5,644,646.45		DPWH-NCR, NMDEO	Completed
67	Bacood Health Center	City of Manila	9,704,000.00	9,507,497.86		DPWH-NCR, NMDEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
68	J. Fabella RHU	City of Manila	9,704,000.00	8,658,390.36		DPWH-NCR, SMDEO	Completed (Phase I)
69	M.C. Icasiano Health Center	City of Manila	9,704,000.00	8,904,523.13		DPWH-NCR, SMDEO	Completed
70	Kahilum Health Center	City of Manila	12,704,000.00	11,691,858.30		DPWH-NCR, SMDEO	Completed
71	San Jose Health Center	Mandaluyong City	2,100,000.00	2,036,343.46		MMCHD	Completed
72	Zaniga Health Center	Mandaluyong City	2,400,000.00	2,373,770.60		MMCHD	Completed
73	Mauway Health Center	Mandaluyong City	2,969,000.00	2,949,885.02		MMCHD	Completed
74	Vergara Health Center	Mandaluyong City	2,000,000.00	1,982,240.63		MMCHD	Completed
75	Batis Health Center	San Juan City	2,000,000.00	1,899,163.92		DPWH-NCR, MM1DEO	Completed
76	Tunasan (Laguerta) Health Center	Muntinlupa City	9,704,000.00	9,703,998.83		MMCHD	Completed
77	New Cupang Health Center	Muntinlupa City	9,704,000.00	9,680,989.73		MMCHD	Completed
78	Sitio Sto. Niño Health Center	Muntinlupa City	1,500,000.00	n/a		MMCHD	Reverted
79	La Huerta HC	Parañaque City	1,500,000.00	n/a		DPWH-NCR, MM2DEO	Reverted
80	San Isidro Main HC	Parañaque City	2,000,000.00	n/a		DPWH-NCR, MM2DEO	Reverted
81	San Dionosio HC (3-in-1)	Parañaque City	3,000,000.00	n/a		DPWH-NCR, MM2DEO	Reverted
82	Sto Niño HC	Parañaque City	3,000,000.00	n/a		DPWH-NCR, MM2DEO	Reverted
83	Don Galo HC	Parañaque City	2,000,000.00	n/a		DPWH-NCR, MM2DEO	Reverted
84	Moonwalk Health Center	Parañaque City	3,000,000.00	2,894,909.07		DPWH-NCR, MM2DEO	Completed
85	Doña Martha Health Center and Lying-in-Clinic	Pasay City	14,500,000.00	13,370,241.65		DPWH-NCR, SMDEO	Completed
86	Ventanilla Health Center	Pasay City	24,804,000.00	22,733,010.45		DPWH-NCR, SMDEO	Completed
87	Taguig General Hospital	Taguig City	150,000,000.00	144,025,563.78		DPWH-NCR	Completed
88	Taguig-Pateros District Hospital	Taguig City	25,000,000.00	24,256,117.98	24,253,117.98	DPWH-NCR, MM1DEO	Completed
89	Rosario Maclang Bautista General Hospital	Quezon City	100,000,000.00	99,698,887.39		MOA with LGU	Completed
90	Quezon City General Hospital	Quezon City	20,000,000.00	18,611,283.69		DPWH-NCR, QC1DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D				P
91	Ospital ng Sampaloc	City of Manila	10,000,000.00	9,864,526.25		MOA with LGU	Suspended (remaining work: cladding and Repainting Works)
92	Ospital ng Tondo	City of Manila	15,000,000.00	14,477,341.86		DPWH-NCR, NMDEO	Completed
93	Sta. Ana Hospital	City of Manila	15,000,000.00	14,040,775.95		DPWH-NCR, SMDEO	Completed
1	Tañong Health Center	Marikina City	4,500,000.00	4,497,180.31		LGU	Completed
2	Napindan Super Health Center	Taguig City	5,900,000.00	4,920,089.70		MMCHD	Completed
3	Barangka Ibaba at Itaas Health Center	Mandaluyong City	500,000.00	363,222.65		MMCHD	Completed
4	Barangka Ilaya Health Center	Mandaluyong City	602,250.00	507,673.43		MMCHD	Completed
5	Block 38 (Welfareville) Health	Mandaluyong City	1,586,150.79	1,222,890.20		MMCHD	Completed
6	Block 37 (Welfareville) Health	Mandaluyong City	1,000,000.00	785,251.18		MMCHD	Completed
7	Highway Hills Health Center	Mandaluyong City	1,000,000.00	775,935.22		MMCHD	Completed
8	Ma. Clara Health Center	Mandaluyong City	500,000.00	400,086.40		MMCHD	Completed
9	Makabayan Health Center	Mandaluyong City	279,250.00	191,807.00		MMCHD	Completed
10	Malamig Health Center	Mandaluyong City	1,000,000.00	765,358.16		MMCHD	Completed
11	Pag-Asa Health Center	Mandaluyong City	500,000.00	447,774.74		MMCHD	Completed
12	People's Health Center	Mandaluyong City	750,000.00	674,314.76		MMCHD	Completed
13	Plainview Health Center	Mandaluyong City	500,000.00	352,227.40		MMCHD	Completed
14	Saniboy Health Center	Mandaluyong City	600,000.00	503,877.36		MMCHD	Completed
15	Welfareville (Main) Health Center	Mandaluyong City	500,000.00	351,767.36		MMCHD	Completed
16	San Perfecto Health Center	San Juan City	1,300,000.00	1,289,536.82		MMCHD	Completed
17	Pamplona Dos Health Center	Las Piñas City	3,000,000.00	2,737,698.22	2,999,996.81	DPWH-NCR LP-M DEO	Completed
18	Pilar Health Center	Las Piñas City	3,000,000.00	2,766,509.10	2,999,995.75	DPWH-NCR LP-M DEO	Completed
19	Pulang Lupa Dos Health Center	Las Piñas City	3,000,000.00	2,889,999.96		DPWH-NCR LP-M DEO	Completed
20	Talon Dos (BF Carnival) Health	Las Piñas City	3,000,000.00	2,785,698.11		DPWH-NCR LP-M DEO	Completed
Others							
1	Palomar Health Center	City of Manila	10,000,000.00	9,433,936.98	9,433,936.98	MMCHD	Completed
2	Bo. Fugoso Health Center	City of Manila	7,500,000.00	7,265,767.51	7,265,767.51	MMCHD	Completed
3	Bagong Silang HC	Mandaluyong City	300,000.00	298,825.09		MMCHD	Completed
4	Zaniga HC	Mandaluyong City	2,000,000.00	1,941,450.62		MMCHD	Completed
5	Baclaran HC	Parañaque City	500,000.00	431,809.60		MMCHD	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Unit	Remarks
	Name/ Particulars & ID No.	Location	Total Cost				
			Original	Contract	Revised		
A	B	C	D			P	
6	Sto. Niño HC	Parañaque City	400,000.00	349,087.78		MMCHD	Completed
7	BF Homes HC	Parañaque City	2,500,000.00	706,447.71		MMCHD	Completed
8	Merville HC	Parañaque City	2,500,000.00	906,428.81		MMCHD	Completed
9	San Martin de Porres HC	Parañaque City	2,500,000.00	2,449,921.24		MMCHD	Completed
10	Bagong Tanyag HC	Taguig City	345,000.00	300,331.83		MMCHD	Completed
11	South Daang Hari HC	Taguig City	345,000.00	302,714.41		MMCHD	Completed


Submitted by:


MARIA TERESA B. RIVERA, MD
 Medical Officer IV

Recommending Approval:


MARIA PAZ P. CORRALES, MD, MHA, MPA
 Director III

Noted by:


GLORIA J. BALBOA, MD, MPH, MHA, CEO VI, CESO III
 Director IV