

Metro Manila Center for Health Development
 Health Facilities Enhancement Program-Infrastructure Projects Status
 For 2nd Quarter CY 2022 as of June 30, 2022

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
2022 HFEP								
1	Bagong Silang Phase 7 Health Center	Caloocan City	5,000,000.00				MMCHD Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
2	Bagong Silang Phase 8 Health Center	Caloocan City	5,000,000.00				MMCHD Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
3	Bagumbong Dulo Health Center	Caloocan City	3,000,000.00				MMCHD Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
4	A. A. Zapa Health Center	Caloocan City	5,000,000.00				MMCHD Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
5	CAA-D Health Center	Las Piñas City	4,000,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
6	E. Aldana Health Center	Las Piñas City	5,000,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
7	Pulang Lupa I Health Center*	Las Piñas City	1,500,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
8	Zapote Health Center*	Las Piñas City	1,500,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
9	Almanza I Health Center and Social Hygiene Clinic*	Las Piñas City	2,500,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
10	Talon I Health Center	Las Piñas City	5,000,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
11	Talon V Health Center	Las Piñas City	4,000,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
12	Urbanville Health Center	Las Piñas City	10,000,000.00				Local Government of Las Pinas City MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	
13	Balubad Health Center and Lying-in Clinic	Marikina City	3,000,000.00				Local Government of Marikina MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	A	P
14	Barangka Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
15	Fortune Health Center	Marikina City	5,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
16	Marikina Heights Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
17	Parang Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
18	San Roque Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
19	Sto. Niño Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
20	Tañong Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
21	Tumana Health Center	Marikina City	3,000,000.00				Local Government of Marikina	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
22	Putatan Lying In Clinic	Muntinlupa City	2,500,000.00				MMCHD	For procurement
23	Baclaran Health Center	Parañaque City	5,000,000.00				Local Government of Parañaque	To be modified
24	Libjo Health Center	Parañaque City	2,500,000.00				Local Government of Parañaque	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
25	Marcelo Green Health Center	Parañaque City	4,200,000.00				Local Government of Parañaque	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
26	Moonwalk Health Center	Parañaque City	5,000,000.00				MMCHD	To be modified
27	San Antonio Health Center Main	Parañaque City	4,200,000.00				MMCHD	To be modified
28	San Dionisio Health Center	Parañaque City	6,000,000.00				MMCHD	To be modified
29	San Isidro Health Center Main	Parañaque City	5,000,000.00				MMCHD	To be modified
30	Vitalezh Health Center	Parañaque City	6,000,000.00				Local Government of Parañaque	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
47	Central Bicutan DPWH Super Health Center	Taguig City	11,500,000.00				Local Government of Taguig City	MOA with End-user > Ongoing preparation of plans, estimates, scope of work and other documentary requirements
48	Senate President Nepitali Gonzales General Hospital	Mandaluyong City	300,000,000.00				DPWH-MM1stDEO	MOA with DPWH-MM1st DEO >Ongoing preparation of plans, estimates, scope of work and other documentary requirements
2021 HFEP								
1	Bo. Obrero Health Center	Manila	5,000,000.00	4,242,514.97		100%	MMCHD	Completed and Functional
2	San Juan Medical Center	San Juan City	10,000,000.00	9,795,284.07		9%	MMCHD	Ongoing Construction
3	Bureau of Corrections' Dialysis Center	Muntinlupa	20,000,000.00	19,985,683.62		64%	Bureau of	Ongoing Construction
2020 PROJECTS								
1	Construction of Temporary Treatment and Monitoring Facilities	Quezon City	10,000,000.00	9,973,926.78		20%	MMCHD	Suspended
2	Construction of Temporary Treatment and Monitoring Facilities	Marikina City	10,000,000.00	9,990,868.59		72%	MMCHD	MOA with End-user (On-going Construction)
2019 HFEP								
1	AA Zapa Health Center	Caloocan City	4,000,000.00	3,784,085.55	3,751,566.20	90%	MMCHD	Suspended
2	Mayor Moises R. Flores Memorial Health Center	Municipality of Pateros		7,644,459.89		100%	MMCHD	Completed and Turned-over
3	Mayor Delfin C. Salonga Health Center	Municipality of Pateros	13,000,000.00	12,984,173.08		100%	MMCHD	Completed and Turned-over
4	North Fairview Health Center	Quezon City	1,000,000.00	924,562.32	924,559.16	100%	MMCHD	Completed and Turned-over
5	San Isidro Galas Health Center	Quezon City	1,500,000.00	1,409,056.59	1,408,758.24	100%	MMCHD	Completed and Turned-over
6	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,441,048.31	1,439,523.33	100%	MMCHD	Completed and Turned-over
7	Justice Jose Abad Santos General Hospital	City of Manila	10,000,000.00	2,994,978.21	2,994,977.72	100%	MMCHD	Completed and Turned-over
8	Tibagan Health Center and	San Juan City	2,700,000.00	2,527,407.25	2,527,405.64	100%	MMCHD	Completed and Turned-over
9	Sto. Niño Health Center	Parañaque City	4,000,000.00	3,564,337.43	3,564,334.53	100%	MMCHD	Completed and Turned-over
10	San Martin De Porres Health Center	Parañaque City	2,500,000.00	2,417,568.02	2,417,566.47	100%	MMCHD	Completed and Turned-over
11	Merville Health Center	Parañaque City	2,500,000.00	2,345,048.04	2,345,046.54	100%	MMCHD	Completed and Turned-over
12	M. Dela Cruz Health Center	Pasay City	5,000,000.00	3,124,526.95	4,029,263.53	63%	MMCHD	Ongoing Construction
13	San Isidro Health Center	Pasay City	5,000,000.00	4,029,272.76	3,124,350.96	68%	MMCHD	Ongoing Construction
2018 HFEP								
1	Tanza Pabahay Health Center	Navotas City	7,000,000.00	6,756,045.12	6,999,719.61	100%	MMCHD	Approved MOA with DPWH
2	Valenzuela City Emergency Hospital	Valenzuela City	13,000,000.00	12,646,531.30		100%	MMCHD	Approved MOA with DPWH (Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	A	P
3	Ligid Super Health Center	Taguig City	9,704,000.00	9,335,835.08		100%	MMCHD	Approved MOA with DPWH (Completed)
4	South Signal Super Health Center	Taguig City	12,500,000.00	12,490,310.98		100%	MMCHD	Completed (MOA with LGU)
5	Upper Bicutan Super Health Center	Taguig City	10,500,000.00	10,489,998.81		100%	MMCHD	Completed (MOA with LGU)
6	Eulogio Rodriguez Health Center	Quezon City	9,000,000.00	8,587,185.09		100%	MMCHD	Approved MOA with DPWH (Completed)
7	Wenceslao Dela Paz Health Center	Quezon City	5,000,000.00	4,726,133.15		100%	MMCHD	Approved MOA with DPWH (Completed)
8	Meichora Aquino Health Center	Quezon City	3,000,000.00	2,895,367.55		100%	MMCHD	Approved MOA with DPWH (Completed)
9	Justice Jose Abad Santos General Hospital	City of Manila	50,000,000.00	47,760,861.00	49,499,186.90	100%	MMCHD	Approved MOA with DPWH (Completed)
10	Arsenio H. Lacson Health Center	City of Manila	2,800,000.00	2,601,047.01	2,598,984.39	100%	MMCHD	Approved MOA with DPWH (Completed)
11	Ospital ng Maynila Medical Center	City of Manila	3,000,000.00	2,792,803.59		100%	MMCHD	Approved MOA with DPWH (Completed)
12	San Isidro Health Center	Makati City	2,880,000.00	2,822,690.82		100%	MMCHD	Approved MOA with DPWH (Completed)
13	Lakeview Health Center	Muntinlupa City	9,704,000.00	9,641,294.24		100%	MMCHD	Approved MOA with DPWH (Completed as per scope of work)
14	Poblacion Health Center	Muntinlupa City	9,704,000.00				MMCHD	Modification not approved. For reversion.
15	Putatan Health Center and Lying in Clinic (Main)	Muntinlupa City	1,000,000.00	930,018.35		100%	MMCHD	Approved MOA with DPWH (Completed)
16	Don Bosco Health Center	Parañaque City	7,000,000.00	6,860,328.52		100%	MMCHD	Approved MOA with DPWH (Completed)
17	San Antonio Health Center and Lying in Clinic	Parañaque City	4,000,000.00	2,878,202.83	3,121,935.68	100%	MMCHD	Approved MOA with DPWH (Completed)
18	Masville Satellite Center (BHS)	Parañaque City	2,000,000.00	1,959,967.09	1,887,322.77	100%	MMCHD	Approved MOA with DPWH (Completed)
19	Sampaloc Satellite Center (BHS)	Parañaque City	2,000,000.00				MMCHD	Approved MOA with DPWH (For Reversion)
20	Zapote Health Center	Las Piñas City	7,000,000.00	6,509,899.53		100%	MMCHD	Approved MOA with DPWH (Completed)
2017 HFEP								
1	Batasan Hills Super Health Center	Quezon City	5,600,000.00	5,293,380.19		100%	MMCHD	Approved MOA with DPWH-NCR, QC1stDEO (Completed)
2	Krus na Ligas Health Center	Quezon City	1,500,000.00	1,442,403.16	1,442,295.83	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
3	Piñahan Health Center	Quezon City	1,500,000.00	1,444,411.24	1,444,029.64	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
4	San Vicente Health Center	Quezon City	1,500,000.00	1,443,939.45	1,486,752.95	100%	MMCHD	Approved MOA with DPWH-NCR, QC2DEO (Completed)
5	Bagong Lipunan Health Center	Navotas City	2,312,000.00	2,219,744.22	2,308,230.48	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	A	P
6	Kaunlaran Village Health Center	Navotas City	2,312,000.00	2,286,039.37	2,294,896.46	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
7	North Bay Boulevard North Health Center	Navotas City	2,312,000.00	2,229,050.40	2,304,869.79	100%	MMCHD	Approved MOA with DPWH-NCR, MNDEO (Completed)
8	Quintin de Borja Health Center	Pateros, Mun. of	2,500,000.00	2,412,805.27		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
9	IVC (Olandes) Health Center	Marikina City	9,700,000.00	9,206,530.52		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO Completed
10	Malanday Health Center	Marikina City	9,700,000.00	9,309,923.83	9,206,530.52	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO Completed
11	Satellite Treatment Hub for People Living with HIV	Marikina City	3,000,000.00				MMCHD	For reversion
12	Velasquez Health Center	City of Manila	6,000,000.00	5,751,558.41	5,751,547.58	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
13	Patricia Health Center	City of Manila	5,000,000.00	4,778,460.00		24%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (For Termination)
14	D. Belmonte Health Center	City of Manila	1,700,000.00	1,630,183.60	1,630,183.60	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
15	M. Earnshaw Health Center	City of Manila	500,000.00	481,864.32		100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
16	San Diego Health Center	City of Manila	3,500,000.00	3,352,430.94	3,352,408.93	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
17	San Andres Health Center	City of Manila	2,312,000.00	2,149,386.24	1,920,588.74	100%	MMCHD	Approved MOA with DPWH-NCR, SMDEO (Completed)
18	Gat Andres Bonifacio Memorial Hospital	City of Manila	14,000,000.00	13,299,487.97	13,299,483.69	100%	MMCHD	Approved MOA with DPWH-NCR, NMDEO (Completed)
19	Bangkal Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,949,580.62	1,458,033.19	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
20	Carmona Health Center	Makati City	2,312,000.00	2,254,822.46		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
21	La Paz Health Center	Makati City	2,312,000.00	2,242,035.31	1,723,778.71	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
22	Pio Health Center	Makati City	2,312,000.00	2,242,035.31		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
23	Singkamas Health Center	Makati City	1,000,000.00	992,100.93		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
24	Tejeros Health Center	Makati City	2,000,000.00	1,755,423.18	1,714,622.25	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
25	Valenzuela Health Center	Makati City	3,000,000.00	2,925,147.61	2,747,280.60	100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
28	East Rembo Health Center and Lying-in-Clinic	Makati City	2,000,000.00	1,813,826.50		100%	MMCHD	Approved MOA with LGU (Partially Completed)
27	Guadalupe Nuevo Health Center and Lying-in-Clinic	Makati City	4,000,000.00	3,935,659.59		100%	MMCHD	Approved MOA with LGU (Partially Completed)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
28	Guadalupe Viejo Health Center	Makati City	2,312,000.00	1,967,604.63		100%	MMCHD Approved MOA with LGU (Partially Completed)	
29	Putatan 3 Health Center (Upper Putatan)	Muntinupa City	9,704,000.00				MMCHD Approved MOA with DPWH-NCR, LPMDEO (For Reversion)	
30	La Huerta Health Center	Parañaque City	2,312,000.00				MMCHD Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)	
31	San Dionisio Health Center	Parañaque City	2,312,000.00	2,186,481.15		100%	MMCHD Approved MOA with DPWH-NCR, MM2ndDEO (Completed)	
32	San Isidro Health Center	Parañaque City	2,312,000.00				MMCHD Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)	
33	Tambo Health Center and Lying-in-Clinic	Parañaque City	2,312,000.00	2,186,624.24	1,799,022.22	100%	MMCHD Approved MOA with DPWH-NCR, MM2ndDEO (Completed)	
34	MIA Health Center	Pasay City	19,408,000.00	18,258,576.02	19,310,532.16	100%	MMCHD Approved MOA with DPWH-NCR, SMDEO (Completed)	
35	Pasay City General Hospital	Pasay City	6,000,000.00				MMCHD Approved MOA with LGU (For Reversion)	
36	CAA-C Health Center	Las Piñas City	2,000,000.00	1,905,510.04	1,959,990.51	100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
37	Manuyo Uno Health Center	Las Piñas City	2,000,000.00	1,899,007.21	1,930,349.96	100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
38	Moonwalk (Talon Singko) Health Center	Las Piñas City	5,000,000.00	4,653,801.55		100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
39	Pamplona Uno Health Center	Las Piñas City	2,000,000.00	1,907,919.63	1,959,990.61	100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
40	Ilaya Health Center	Las Piñas City	3,000,000.00	2,870,016.12		100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
41	Bernabe Health Center	Las Piñas City	2,000,000.00	1,897,925.05		100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
42	CAA-D Health Center	Las Piñas City	2,000,000.00	1,875,478.15		100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
43	Urbanville Health Center	Las Piñas City	3,000,000.00	2,828,758.12		100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
44	Basa (Zapote) Health Center	Las Piñas City	3,000,000.00	2,869,031.97	2,915,845.19	100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
45	Talon IV Health Center	Las Piñas City	3,000,000.00	2,862,066.58			MMCHD Approved MOA with DPWH-NCR, LPMDEO (Reverted)	
46	Valenzuela City Emergency Hospital	Valenzuela City	20,000,000.00	19,500,598.25	19,499,928.84	100%	MMCHD Approved MOA with DPWH-NCR, MM3rdDEO (Completed)	
47	San Antonio Health Center	Quezon City	3,000,000.00				MMCHD Approved MOA with DPWH-NCR, QC1stDEO (For Reversion)	
48	Project 7 Health Center	Quezon City	1,500,000.00	1,447,722.78		100%	MMCHD Approved MOA with DPWH-NCR, QC1stDEO (Completed)	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			E	F	
49	La Loma Health Center	Quezon City	1,500,000.00	1,447,723.44		100%	MMCHD Approved MOA with DPWH-NCR, QC1stDEO (Completed)	
50	Bagbag Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
51	Kaligayahan Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
52	Greater Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
53	Nagkaisang Nayon Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
54	San Bartolome Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
55	North Fairview Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
56	Pasong Putik Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
57	Sta. Lucia Barangay Health Station	Quezon City	1,200,000.00				MMCHD Reverted	
58	Sta. Monica Barangay Health Station	Quezon City	1,200,000.00	1,182,060.00		100%	MMCHD Approved MOA with DPWH-NCR, QC1stDEO (Completed)	
59	Baritan Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
60	Bayan-Bayanan Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
61	Concepcion Health Center	Malabon City	2,000,000.00	1,930,248.45	1,999,860.06	100%	MMCHD Approved MOA with DPWH-NCR, MNDEO (Completed)	
62	Dampalit Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
63	Catmon Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
64	Longos Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
65	Flores Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
66	Tinajeros Health Center	Malabon City	2,000,000.00	1,920,428.33	1,920,305.87	100%	MMCHD Approved MOA with DPWH-NCR, MNDEO (Completed)	
67	San Agustin Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
68	Maysilo Health Center	Malabon City	2,000,000.00				MMCHD Approved MOA with DPWH-NCR, MNDEO (For Reversion)	
69	Barangay Pinagsama Health Center	Taguig City	9,700,000.00				MMCHD Approved MOA with LGU (For Reversion)	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
70	Barangay Bagong Tanyag Health Center	Taguig City	9,700,000.00				MMCHD	Approved MOA with LGU (For Reversion)
71	Concepcion Uno Health Center	Marikina City	2,000,000.00	1,918,144.02	1,918,405.36	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
72	Nangka Health Center	Marikina City	1,500,000.00	1,439,217.76	1,359,417.10	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
73	Parang Health Center	Marikina City	2,000,000.00	1,917,696.25		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
74	Fortune Health Center	Marikina City	2,000,000.00	1,919,148.20			MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (For Reversion)
75	Marikina Heights Health Center	Marikina City	2,000,000.00	1,918,791.51		100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
76	Concepcion Dos Health Center	Marikina City	1,500,000.00	1,439,087.56	1,359,280.73	100%	MMCHD	Approved MOA with DPWH-NCR, MM1stDEO (Completed)
77	Southville 3 Health Center, Barangay Poblacion	Muntinlupa City	3,500,000.00	3,356,935.88		100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
78	Bagong Silang Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,431,124.26	1,469,999.82	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
79	Sucacat Health Center, Barangay Sucat	Muntinlupa City	1,500,000.00	1,430,671.31	1,469,999.99	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
80	Victoria Homes Health Center, Barangay Tunasan	Muntinlupa City	1,500,000.00	1,395,514.13	1,469,395.86	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
81	Bruger Health Center, Barangay Putatan	Muntinlupa City	1,500,000.00	1,424,342.24	1,379,623.26	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
82	Bayanan Health Center (Main)	Muntinlupa City	2,000,000.00	1,898,698.33	1,783,885.94	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
83	Bayanan Health Center (Annex)	Muntinlupa City	500,000.00	479,677.85	489,999.99	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed with approved variation order)
84	Atabang Health Center	Muntinlupa City	3,500,000.00				MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (For Reversion)
85	Buli Health Center	Muntinlupa City	1,000,000.00	954,374.11	979,998.01	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
86	Putatan Health Center	Muntinlupa City	2,500,000.00	2,381,248.49	2,450,000.00	100%	MMCHD	Approved MOA with DPWH-NCR, LP-MDEO (Completed)
87	Sitio Sto. Niño Health Center, San Dionisio	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
88	Sitio Fatima Health Center, San Isidro	Parañaque City	5,000,000.00	4,825,491.29		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
89	Tramo 1 Health Center, San Dionisio	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)
90	Libjo Health Center, Sto. Niño	Parañaque City	5,000,000.00	4,825,545.81		100%	MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (Completed)
91	Seaside Health Center, Tambo	Parañaque City	5,000,000.00				MMCHD	Approved MOA with DPWH-NCR, MM2ndDEO (For Reversion)

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
92	Daniel Fajardo Health Center	Las Piñas City	3,000,000.00	2,820,796.28	2,999,982.57	100%	MMCHD Approved MOA with DPWH-NCR, LPMDEO (Completed)	
2016 HFEP								
1	Tondo Foreshore RH and LIC	City of Manila	15,000,000.00	14,694,070.42		100%	DPWH Completed	
2	Baesa Health Center	Quezon City	9,704,000.00	8,986,000.08			DPWH For reversion	
3	Pedro Cruz Health Center	San Juan City	5,760,000.00	5,469,760.86		100%	DPWH Completed	
4	San Isidro Satellite Center	Parañaque City	7,000,000.00	6,755,902.05		100%	DPWH Completed	
5	Marcelo Green Health Center	Parañaque City	3,000,000.00	2,894,953.13		100%	DPWH Completed	
6	Sun Valley Health Center	Parañaque City	13,000,000.00	12,747,988.17		100%	DPWH Completed	
7	Don Bosco Health Center	Parañaque City	3,000,000.00	2,925,300.02			DPWH For mutual termination	
8	Amparo Health Center	Caloocan City	2,880,000.00	2,747,175.80		100%	DPWH-NCR, MM3DEO Completed	
9	Bagbaguin Health Center	Caloocan City	8,200,000.00	7,925,156.91		100%	DPWH-NCR, MM3DEO Completed	
10	Bagumbong-Dulo Health Center	Caloocan City	9,704,000.00	9,462,248.02		100%	DPWH-NCR, MM3DEO Completed	
11	Camarin 174 Health Center and Lying-in-Clinic	Caloocan City	8,200,000.00	7,905,971.05		100%	DPWH-NCR, MM3DEO Completed	
12	Barangay 118/120 Health Center	Caloocan City	1,464,000.00	1,404,960.96		100%	DPWH-NCR, MM3DEO Completed	
13	Barangay 12 Health Center	Caloocan City	5,800,000.00	5,591,905.50		100%	DPWH-NCR, MM3DEO Completed	
14	Bo. San Jose Health Center	Caloocan City	2,500,000.00	2,411,027.85		100%	DPWH-NCR, MM3DEO Completed	
15	Julian Felipe Health Center	Caloocan City	6,200,000.00	5,909,939.93		100%	DPWH-NCR, MM3DEO Completed	
16	Baritan Health Center	Malabon City	2,880,000.00	2,756,938.38	2,756,870.57	100%	DPWH-NCR, MNDEO Completed	
17	Caumon Health Center	Malabon City	2,880,000.00	2,763,152.46	2,762,675.71	100%	DPWH-NCR, MNDEO Completed	
18	Concepcion Health Center Phase I	Malabon City	2,880,000.00	2,776,755.67	2,776,722.65	100%	DPWH-NCR, MNDEO Completed	
19	Hulong Duhat Health Center	Malabon City	2,880,000.00	2,425,985.53	2,424,866.75	100%	DPWH-NCR, MNDEO Completed	
20	Ibaba Health Center	Malabon City	2,880,000.00	1,230,298.70	1,230,114.93	100%	DPWH-NCR, MNDEO Completed	
21	Longos Health Center	Malabon City	2,880,000.00	2,542,647.68	2,538,981.44	100%	DPWH-NCR, MNDEO Completed	
22	Muzon Health Center	Malabon City	2,880,000.00	2,738,394.68	2,738,149.09	100%	DPWH-NCR, MNDEO Completed	
23	Niugan Health Center	Malabon City	5,760,000.00	5,553,040.35	5,727,955.99	100%	DPWH-NCR, MNDEO Completed	
24	Panghulo Health Center	Malabon City	5,760,000.00	5,537,784.00	5,536,060.17	100%	DPWH-NCR, MNDEO Completed	
25	Potrero Health Center	Malabon City	1,500,000.00	1,448,872.64	1,448,742.78	100%	DPWH-NCR, MNDEO Completed	
26	San Agustin Health Center	Malabon City	2,880,000.00	2,063,903.92	2,063,580.73	100%	DPWH-NCR, MNDEO Completed	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
27	Santolan Health Center	Malabon City	5,760,000.00	5,521,479.14	5,521,036.01	100%	DPWH-NCR, MNDEO	Completed
28	Taifong Health Center	Malabon City	5,760,000.00	5,509,502.67	5,508,330.38	100%	DPWH-NCR, MNDEO	Completed
29	Tonsuya Health Center	Malabon City	2,880,000.00	2,778,795.40	2,778,711.34	100%	DPWH-NCR, MNDEO	Completed
30	Tugatog Health Center	Malabon City	2,880,000.00	2,771,025.53	2,770,569.66	100%	DPWH-NCR, MNDEO	Completed
31	Dampalit Health Center	Malabon City	2,880,000.00	2,776,112.29	2,775,858.02	100%	DPWH-NCR, MNDEO	Completed
32	Bagong Lipunan Health Center	Navotas City	5,760,000.00	5,632,729.50		100%	MMCHD	Completed
33	San Roque Health Center	Navotas City	2,880,000.00	1,326,591.82		100%	MMCHD	Completed
34	Tangos Health Center	Navotas City	2,880,000.00	1,385,110.51		100%	MMCHD	Completed
35	Tumana Health Center	Navotas City	2,880,000.00	860,282.81		100%	MMCHD	Completed
36	Navotas Emergency and L-I-C	Navotas City	2,880,000.00	2,880,000.00			Approved MOA with DPWH	Reverted
37	Tanza L-I-C	Navotas City	7,460,000.00	7,126,576.30	7,126,576.30	100%	MMCHD	Completed
38	Ugong Health Center	Valenzuela City	2,000,000.00	1,906,697.85		100%	DPWH-NCR, MM3DEO	Completed
39	Gen. T. de Leon 2 Health Center	Valenzuela City	2,000,000.00	1,926,303.63		100%	DPWH-NCR, MM3DEO	Completed
40	Serrano Health Center	Valenzuela City	3,400,000.00	3,314,220.00		100%	DPWH-NCR, MM3DEO	Completed
41	Masikap Health Center	Municipality of Pateros	5,000,000.00	4,825,719.63		100%	DPWH-NCR, MM1DEO	Completed
42	Sto. Niño Health Center	Marikina City	9,704,000.00	8,496,581.76	9,346,173.30	100%	DPWH-NCR, MM1DEO	Completed
43	J. dela Peña Health Center	Marikina City	9,704,000.00	9,487,439.10	9,393,973.39	100%	DPWH-NCR, MM1DEO	Completed
44	Sta. Elena Health Center	Marikina City	3,436,000.00	n/a			DPWH-NCR, MM1DEO	Reverted (No site available)
45	Tumana Health Center	Marikina City	3,000,000.00	2,910,233.57		100%	DPWH-NCR, MM1DEO	Completed
46	E. Rodriguez Health Center	Quezon City	1,000,000.00	819,707.47		100%	MMCHD	Completed
47	Escopa Health Center	Quezon City	2,880,000.00	836,420.62		100%	MMCHD	Completed
48	Payatas A Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
49	Payatas B Health Center	Quezon City	3,000,000.00	2,881,230.96		100%	DPWH-NCR, QC1DEO	Completed
50	Bagong Silangan Health Center	Quezon City	3,000,000.00	2,881,027.89		100%	DPWH-NCR, QC1DEO	Completed
51	Doña Nicasia Health Center	Quezon City	3,000,000.00	2,850,773.48		100%	DPWH-NCR, QC1DEO	Completed
52	Lupang Pangako Health Center	Quezon City	3,000,000.00	2,881,069.96		100%	DPWH-NCR, QC1DEO	Completed

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
53	Talipapa Health Center	Quezon City	9,704,000.00	9,172,691.75		100%	DPWH-NCR, QC1DEO Completed	
54	Libis Health Center	Quezon City	2,000,000.00	1,940,275.25		100%	DPWH-NCR, QC2DEO Completed	
55	Ermin Garcia Health Center	Quezon City	1,500,000.00	1,459,651.52		100%	DPWH-NCR, QC2DEO Completed	
56	Pansol Health Center	Quezon City	1,500,000.00	1,459,545.37		100%	DPWH-NCR, QC2DEO Completed	
57	Murphy Super Health Center	Quezon City	3,000,000.00	2,880,850.00		100%	DPWH-NCR, QC2DEO Completed	
58	Old Balara Health Center	Quezon City	2,000,000.00	1,943,210.48		100%	DPWH-NCR, QC2DEO Completed	
59	Project 4 Health Center	Quezon City	2,000,000.00	1,940,370.95		100%	DPWH-NCR, QC2DEO Completed	
60	Socorro Health Center	Quezon City	8,000,000.00	7,772,263.25		100%	DPWH-NCR, QC2DEO Completed	
61	Tuktukan Health Center	Taguig City	9,704,000.00	8,207,024.21	9,025,895.28	100%	DPWH-NCR, MM1DEO Completed	
62	San Miguel Health Center Phase I	Taguig City	5,000,000.00	n/a			DPWH-NCR, MM1DEO Reverted (No site available)	
63	Mariano F. Jhocson Health Center	City of Manila	500,000.00	n/a			MOA with LGU Reverted	
64	Dimasalang Health Center	City of Manila	6,500,000.00	6,201,821.40		100%	DPWH-NCR, NMDEO Completed	
65	V. L. Fugoso Health Center	City of Manila	3,236,000.00	3,103,656.86		100%	DPWH-NCR, NMDEO Completed	
66	Esperanza Health Center and Lying-in-Clinic	City of Manila	5,760,000.00	5,644,646.45		100%	DPWH-NCR, NMDEO Completed	
67	Bacood Health Center	City of Manila	9,704,000.00	9,507,497.86		100%	DPWH-NCR, NMDEO Completed	
68	J. Fabella RHU	City of Manila	9,704,000.00	8,658,390.36		100%	DPWH-NCR, SMDEO Completed (Phase I)	
69	M.C. Icasiano Health Center	City of Manila	9,704,000.00	8,904,523.13		100%	DPWH-NCR, SMDEO Completed as per scope of work	
70	Kahilum Health Center	City of Manila	12,704,000.00	11,691,858.30		100%	DPWH-NCR, SMDEO Completed	
71	San Jose Health Center	Mandaluyong City	2,100,000.00	2,036,343.46		100%	MMCHD Completed	
72	Zaniga Health Center	Mandaluyong City	2,400,000.00	2,373,770.60		100%	MMCHD Completed	
73	Mauway Health Center	Mandaluyong City	2,969,000.00	2,949,885.02		100%	MMCHD Completed	
74	Vergara Health Center	Mandaluyong City	2,000,000.00	1,982,240.63		100%	MMCHD Completed	
75	Batis Health Center	San Juan City	2,000,000.00	1,899,163.92		100%	DPWH-NCR, MM1DEO Completed	
76	Tunasan (Laguerta) Health Center	Muntinlupa City	9,704,000.00	9,703,998.83		100%	MMCHD Completed	
77	New Cupang Health Center	Muntinlupa City	9,704,000.00	9,680,989.73		100%	MMCHD Completed	
78	Sitio Sto. Nifio Health Center	Muntinlupa City	1,500,000.00	n/a			MMCHD Reverted	
79	La Huerta HC	Parañaque City	1,500,000.00	n/a			DPWH-NCR, MM2DEO Reverted	
80	San Isidro Main HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO Reverted	
81	San Dionosio HC (3-in-1)	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO Reverted	
82	Sto Niño HC	Parañaque City	3,000,000.00	n/a			DPWH-NCR, MM2DEO Reverted	
83	Don Galo HC	Parañaque City	2,000,000.00	n/a			DPWH-NCR, MM2DEO Reverted	
84	Moonwalk Health Center	Parañaque City	3,000,000.00	2,894,909.07		100%	DPWH-NCR, MM2DEO Completed	
85	Doña Martha Health Center and Lying-in-Clinic	Pasay City	14,500,000.00	13,370,241.65		100%	DPWH-NCR, SMDEO Completed	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
86	Ventanilla Health Center	Pasay City	24,804,000.00	22,733,010.45		100%	DPWH-NCR, SMDEO Completed as per scope of work	
87	Taguig General Hospital	Taguig City	150,000,000.00	144,025,563.78		100%	DPWH-NCR Completed	
88	Taguig-Pateros District Hospital	Taguig City	25,000,000.00	24,256,117.98	24,253,117.98	100%	DPWH-NCR, MM1DEO Completed	
89	Rosario Maclang Bautista General Hospital	Quezon City	100,000,000.00	99,698,887.39		100%	MOA with LGU Completed MOA with LGU	
90	Quezon City General Hospital	Quezon City	20,000,000.00	18,611,283.69		100%	DPWH-NCR, QC1DEO Completed	
91	Ospital ng Sampaloc	City of Manila	10,000,000.00	9,864,526.25		100%	MOA with LGU Completed MOA with LGU	
92	Ospital ng Tondo	City of Manila	15,000,000.00	14,477,341.86		100%	DPWH-NCR, NMDEO Completed	
93	Sta. Ana Hospital	City of Manila	15,000,000.00	14,040,775.95		100%	DPWH-NCR, SMDEO Completed	
Others								
1	Tañong Health Center	Marikina City	4,500,000.00	4,497,180.31		100%	MMCHD MOA with LGU Completed	
2	Napindan Super Health Center	Taguig City	5,900,000.00	4,920,089.70		100%	MMCHD Completed	
3	Barangka Ibaas Health Center	Mandaluyong City	500,000.00	363,222.65		100%	MMCHD Completed	
4	Barangka Ilaya Health Center	Mandaluyong City	602,250.00	507,673.43		100%	MMCHD Completed	
5	Block 38 (Welfareville) Health Center	Mandaluyong City	1,586,150.79	1,222,890.20		100%	MMCHD Completed	
6	Block 37 (Welfareville) Health Center	Mandaluyong City	1,000,000.00	785,251.18		100%	MMCHD Completed	
7	Highway Hills Health Center	Mandaluyong City	1,000,000.00	775,935.22		100%	MMCHD Completed	
8	Ma. Clara Health Center	Mandaluyong City	500,000.00	400,066.40		100%	MMCHD Completed	
9	Makabayan Health Center	Mandaluyong City	279,250.00	191,807.00		100%	MMCHD Completed	
10	Malamig Health Center	Mandaluyong City	1,000,000.00	765,358.16		100%	MMCHD Completed	
11	Pag-Asa Health Center	Mandaluyong City	500,000.00	447,774.74		100%	MMCHD Completed	
12	People's Health Center	Mandaluyong City	750,000.00	674,314.76		100%	MMCHD Completed	
13	Plainview Health Center	Mandaluyong City	500,000.00	352,227.40		100%	MMCHD Completed	
14	Saniboy Health Center	Mandaluyong City	600,000.00	503,877.36		100%	MMCHD Completed	
15	Welfareville (Main) Health Center	Mandaluyong City	500,000.00	351,767.36		100%	MMCHD Completed	
16	San Perfecto Health Center	San Juan City	1,300,000.00	1,289,536.82		100%	MMCHD Completed	
17	Pamplona Dos Health Center	Las Piñas City	3,000,000.00	2,737,698.22	2,999,998.81	100%	MMCHD Completed	
18	Pilar Health Center	Las Piñas City	3,000,000.00	2,766,509.10	2,999,995.75	100%	MMCHD MOA with DPWH-NCR, LP MDEO; Completed	
19	Pulang Lupa Dos Health Center	Las Piñas City	3,000,000.00	2,889,999.96		100%	MMCHD Completed	
20	Talon Dos (BF Carnival) Health	Las Piñas City	3,000,000.00	2,785,698.11		100%	MMCHD Completed	
Others								
1	Palomar Health Center	City of Manila	10,000,000.00	9,433,936.98	9,433,936.98	100%	MMCHD Completed	
2	Bo. Fugoso Health Center	City of Manila	7,500,000.00	7,265,767.51	7,265,767.51	100%	MMCHD Completed	
2013								
1	Bagong Silang HC	Mandaluyong City	300,000.00	298,825.09		100%	MMCHD Completed	
2	Zaniga HC	Mandaluyong City	2,000,000.00	1,941,450.62		100%	MMCHD Completed	
3	Baclaran HC	Parañaque City	500,000.00	431,809.60		100%	MMCHD Completed	

Item No.	Publicized Project/ Program/ Activity (Amount in Million Pesos)					Implementing Agency	Remarks	
	Name/ Particulars & ID No.	Location	Total Cost					% of Completion
			Original	Contract Amount	Revised			
A	B	C	D			I	P	
4	Sto. Niño HC	Parañaque City	400,000.00	349,087.78		100%	MMCHD Completed	
5	BF Homes HC	Parañaque City	2,500,000.00	706,447.71		100%	MMCHD Completed	
6	Merville HC	Parañaque City	2,500,000.00	906,428.81		100%	MMCHD Completed	
7	San Martin de Porres HC	Parañaque City	2,500,000.00	2,449,921.24		100%	MMCHD Completed	
8	Bagong Tanyag HC	Taguig City	345,000.00	300,331.83		100%	MMCHD Completed	
9	South Daang Hari HC	Taguig City	345,000.00	302,714.41		100%	MMCHD Completed	

Submitted by:

Karen B. Fernandez 7/13
KAREN B. FERNANDEZ, MD, MMHEA
 Medical Officer IV

Recommending Approval:

Aleli Annie Grace P. Sudiagal
ALELI ANNIE GRACE P. SUDIACAL, MD, MPH
 Director III

Approved by:

Gloria J. Balboa
GLORIA J. BALBOA, MD, MPH, MHA, CEO VI, CESO III
 Director IV